



Program Name: Asbestos Management		
Origination Date: 12/06/11	Revision Date: 12/16/21	
Author: Mike Whitford	Revision No.: 02	Page 1

ASBESTOS MANAGEMENT

1.0 PURPOSE AND INTRODUCTION

The passage of the Asbestos Hazard Emergency Response Act (AHERA) and subsequent regulations require Pitt County Schools to inspect for the presence of asbestos and develop a management plan for all facilities.

This program contains work procedures and requirements that will be used to ensure that any activities that may disturb asbestos-containing materials are conducted in a safe manner.

Not all facilities have asbestos-containing materials. For the schools that do have asbestos-containing materials, Pitt County Schools systematically checks for any damage and removes asbestos-containing materials as necessary.

The presence of asbestos-containing materials in buildings does not in itself constitute a health hazard. If the material is not damaged or disturbed, it is not a danger to workers or other occupants.

2.0 RESPONSIBILITIES

2.1 Program Directors, Site Managers, and Principals

- a) Provide access to the Asbestos Management Plan as requested by representatives of the EPA, NCDHHS, the public, teachers, school staff, and parents.
- b) Post and/or distribute the annual asbestos notification to all staff and PTA groups.

2.2 Assistant Director of Facility Services / AHERA Designee

- a) Responsible for evaluating and revising this procedure annually or as regulations change.
- b) Conduct three-year asbestos inspections for all facilities.
- c) Manage the asbestos management plans for all facilities.
- d) Implement response actions for damaged asbestos materials.
- e) Annually notify all parents, teachers, staff, and employee organizations of the existence and availability of Pitt County Schools' asbestos management



Program Name: Asbestos Management		
Origination Date: 12/06/11	Revision Date: 12/16/21	
Author: Mike Whitford	Revision No.: 02	Page 2

plans and asbestos management activities (Inspections, reinspections, response actions, removals, and periodic surveillance).

- f) Ensure all asbestos materials in routine maintenance areas are properly labeled.
- g) Conduct periodic on-site inspections of asbestos removal projects.
- h) Approve and manage jobs involving the removal or disturbance of asbestos-containing materials.
- i) Maintain records of all inspections, abatement activities, air and bulk sampling results, waste manifests, and training activities.

2.3 Environmental Specialist

Conduct 6-month periodic surveillance of all asbestos materials for all facilities.

2.4 Facility Services and Custodial Employees

- a) Notify Facility Services of the exact location if they encounter a material that is suspected to contain asbestos that they may need to work on or around.
- b) Notify Facility Services if any damage is found to asbestos-containing materials, including water damage.

3.0 TRAINING AND CERTIFICATION

- 3.1 The Assistant Director of Facility Services and the Environmental Specialist will maintain an accredited license as an Asbestos Inspector with the North Carolina Department of Health and Human Services.
- 3.2 The Assistant Director of Facility Services will maintain an accredited license as an Asbestos Management Planner with the North Carolina Department of Health and Human Services.

4.0 ASEBESTOS-CONTAINING MATERIALS

Listed below are asbestos-containing materials found within our facilities (list is not all inclusive):

Surfacing Material on Ceilings	Pipe Insulation and Aircell Insulation
Hard Pipe Joints and Fittings	Pipe Insulation Mastic and Tar
Floor Tile (9"X9" and 12"X12" Tile)	Floor Tile Mastic



Program Name: Asbestos Management		
Origination Date: 12/06/11	Revision Date: 12/16/21	
Author: Mike Whitford	Revision No.: 02	Page 3

Linoleum and Vinyl Sheet Flooring	Ceiling Tile (12"X12")
Window Glazing	Fire-Rated Doors (Asbestos Core)
Clothe Gaskets on HVAC Ductwork	Laboratory Countertops
Chalkboards	Chalkboard Mastic
Theatre Fire Curtains	Transite Panels (ex. Fume Hood Walls)
Soffit Panels	Fascia Panels
Rope Gaskets on Boilers	Roofing Coatings
Asbestos Cement Pipe	Brake Pads

5.0 STEPS TO INFORM OTHERS

- 5.1** As required by 40 CFR 763.93 (G) 4, all parents, teachers, staff, and employee organizations shall be notified annually of the existence and availability of Pitt County Schools' asbestos management plans and asbestos management activities (Inspections, reinspections, response actions, removals, and periodic surveillance). This information will be communicated in the form of a letter. A copy of the letter will be posted on Pitt County Schools website. It will contain information on the availability of the management plan and the architect and/or engineer's statement of no ACM (if applicable). A copy of this notification will be on file in each management plan. The Assistant Director of Facility Services will be responsible for all communications.
- 5.2** A complete copy of each school's management plan will be updated and maintained at the school (or on Pitt County School's website) and at Facility Services and will be available during normal business hours (7:00 am – 3:30 pm), without cost or restriction, for inspection by representatives of the EPA, NCDHHS, the public, teachers, school staff, and parents.
- 5.3** Management Plans for newly constructed and leased facilities will be developed as soon as all applicable documents are received from the architect and contractors involved.

6.0 INSPECTIONS

- 6.1** Every three years Pitt County Schools conducts a reinspection of all facilities to assess the condition of identified and any newly discovered asbestos.
- 6.1.1** This information is kept in the management plan, which is located in the Principal's Office of each school. In addition, copies of all management plans are located at Facility Services.
- 6.2** Prior to the demolition of a building or structure, a NESHAP inspection shall be conducted.



Program Name: Asbestos Management		
Origination Date: 12/06/11	Revision Date: 12/16/21	
Author: Mike Whitford	Revision No.: 02	Page 4

6.3 If an employee encounters a material that is suspected to contain asbestos that they may need to work around or on, it is their responsibility to notify Facility Services of the exact location.

6.3.1 Facility Services will consult the management plan for the facility, inspect, and/or sample (if deemed necessary) the material to determine the presence or absence of asbestos. When in doubt as to the nature of the material, it is treated as if it does contain asbestos.

7.0 SIGNAGE

All asbestos materials located in routine maintenance areas shall be properly labeled.

8.0 ASBESTOS AWARENESS

8.1 Do not drill holes in asbestos-containing materials.

8.2 Do not hang plants or pictures on structures covered with asbestos-containing materials.

8.3 Do not sand asbestos-containing floor tile

8.4 Do not break, dry scrape, or pry up adhered areas of floor tile or asbestos-containing mastic.

8.5 Do not damage asbestos-containing materials while moving furniture or other objects.

8.6 Do not install curtains, drapes, or dividers in such a way that they damage asbestos-containing materials.

8.7 Do not use an ordinary vacuum to clean up asbestos-containing debris.

8.8 Do not remove ceiling tiles below areas that have asbestos-containing materials such as asbestos-containing pipe insulation above.

8.9 Working Around Asbestos-Containing Materials

8.9.1 In buildings with asbestos-containing surfacing material, many routine maintenance activities can be conducted without contacting the asbestos. For example, changing light bulbs in a fixture on a ceiling with asbestos-containing acoustical plaster or ceiling tiles can usually



Program Name: Asbestos Management		
Origination Date: 12/06/11	Revision Date: 12/16/21	
Author: Mike Whitford	Revision No.: 02	Page 5

be performed without disturbing the asbestos. In these situations, few precautions other than normal care are needed.

- 8.9.2** In buildings with asbestos-containing thermal system insulation, maintenance activities or repairs that can be performed without contacting or disturbing the asbestos require little more than normal care and good workmanship. For example, valves that are either uncovered or covered with non-asbestos insulation probably can be repaired without disturbing asbestos material on nearby pipes.

9.0 ASBESTOS REMOVALS

9.1 General

- 9.1.1** An accredited asbestos abatement contractor will conduct all Operations & Maintenance work (O&M), asbestos removal activities, and cleanup, no matter how small, in Pitt County Schools facilities.
- 9.1.2** An accredited asbestos project designer will develop a project design for the removal of 3 or more square feet of surfacing material or 3 linear feet or more of thermal system insulation. This is considered a large-scale disturbance of asbestos.
- 9.1.3** An accredited supervising air monitor will develop an air monitor design for all regulated asbestos removals.
- 9.1.4** An accredited air monitor will conduct all air monitoring requirements, including collecting TEM samples on regulated asbestos removals and collecting PCM samples on select nonregulated asbestos removals.
- 9.1.5** All asbestos removal work shall be performed in full compliance with all applicable EPA, OSHA, and DOT regulations, NIOSH recommendations, and all other applicable Federal, State and Local government regulations.
- 9.1.6** The asbestos removal contractor will secure the necessary permits for asbestos removal.
- 9.1.7** The contractor shall use industry-accepted asbestos removal procedures. Dry sweeping shall be prohibited in the work area.
- 9.1.8** Any visual debris shall be removed by HEPA vacuuming and/or wet-wiping.



Program Name: Asbestos Management		
Origination Date: 12/06/11	Revision Date: 12/16/21	
Author: Mike Whitford	Revision No.: 02	Page 6

- 9.1.9** All critical barriers and negative air machines will be left in place until the project has been given final approval by the project air monitor. Failure of air clearance sampling shall result in the reexecution of fine cleaning activities by the contractor until satisfactory air sampling is achieved.
- 9.1.10** The asbestos removal contractor will be responsible for any asbestos fiber contamination of adjoining areas and/or properties that occur as a result of asbestos removal activities. All equipment and/or materials within these areas and/or properties shall be totally decontaminated or disposed of and replaced by the contractor with equipment and/or materials of equal or better quality at the contractor's expense.
- 9.1.11** Transite ceiling tiles are unlikely to release measurable airborne fiber concentrations when handled as a unit – that is, removed as a whole tile by lifting out of the grid without breaking, sanding, drilling, or otherwise physically damaging the transite tile.

9.2 Licenses

- 9.2.1** All asbestos removal workers must be licensed asbestos abatement workers.
- 9.2.2** There must be a licensed asbestos removal supervisor on the job site during all work hours throughout the asbestos removal related work activities.

9.3 Asbestos Removal Preparations

- 9.3.1** Asbestos removals should be scheduled after normal working hours (nights or weekends), if possible, or access to the work area should be controlled: doors should be locked from the inside and signs posted to prevent unauthorized persons from entering the work area.
- 9.3.2** All penetrations of the floor, walls, and ceilings including ducts, vents, and doors shall be sealed with fire retardant polyethylene and duct tape to prevent any possible airborne asbestos from escaping into the area outside the work area.
- 9.3.3** At the beginning of each workday, all polyethylene barriers shall be checked to ensure that they are still intact. Needed corrections/repairs shall be made before prior to resuming asbestos removal activities.



Program Name: Asbestos Management		
Origination Date: 12/06/11	Revision Date: 12/16/21	
Author: Mike Whitford	Revision No.: 02	Page 7

- 9.3.4 Any items not being removed from the work area (i.e., permanently attached furniture, water fountains, etc.) shall be sealed with fire retardant polyethylene and duct tape to prevent contamination.
- 9.3.5 HVAC systems will be turned off during the time asbestos removal activities are occurring to prevent the distribution of fibers from the work site to other areas in the building.
- 9.3.6 Asbestos removal contractors shall cover the HVAC duct grills (return and supply) inside the work area with polyethylene and seal with duct tape prior to beginning work.
- 9.3.7 The contractor shall post asbestos danger signs or barricade tape at all entrances to the work area.

9.4 Negative Air Pressure Systems

- 9.4.1 When required, a ventilation system shall be installed by the contractor to create a negative pressure within the enclosure with respect to the area outside the enclosure. This system must be equipped with HEPA filters. Exhaust equipment and systems shall comply with ANSI Z9.2-79 and be used according to manufacturer's recommendations.
- 9.4.2 Negative air exhaust shall not be vented into the building.
- 9.4.3 If during the removal process negative pressure is not maintained in the work area, all removal operations shall be immediately suspended.

9.5 Personal Protective Equipment (PPE)

- 9.5.1 All asbestos removal workers shall wear an approved respirator, disposable coveralls, gloves, and footwear to enter asbestos removal work areas.
- 9.5.2 Eating, drinking, smoking, and chewing of gum or tobacco shall not be permitted in asbestos removal work areas.

9.6 Asbestos Waste Materials

- 9.6.1 All asbestos waste shall be packaged and disposed of in accordance with all applicable local, state, and federal regulations and ordinances. Asbestos shall be disposed of at an approved landfill.



Program Name: Asbestos Management		
Origination Date: 12/06/11	Revision Date: 12/16/21	
Author: Mike Whitford	Revision No.: 02	Page 8

9.6.2 Waste bags shall be properly sealed immediately after filling. The contractor shall ensure asbestos labels are affixed to all asbestos waste material.

9.7 Post Job Submittals

Asbestos removal contractors shall submit the following documentation to Pitt County Schools within 30 days of the completion of an asbestos removal project.

- A. Permit Copy
- B. Waste Shipment Records
- C. Employee Accreditations & Pictures
- D. Employee Training Agency

10.0 DEFINITIONS

AHERA – Asbestos Hazard Emergency Response Act

Amosite – Brown asbestos. An asbestiform mineral of the amphibole group. It is the second most commonly used form of asbestos in the U.S.

Asbestos – A general name given to a number of naturally occurring hydrated mineral silicates that possess a unique crystalline structure, are incombustible in air, and are separable into fibers.

Asbestos-Containing Material – Any material or product that contains more than 1% asbestos.

Chrysotile – White asbestos. The only asbestiform mineral of the serpentine group. It is the most common form of asbestos used in buildings.

Encapsulation – The use of an agent to seal the surface or penetrate the bulk of an asbestos-containing building material.

Friable – Asbestos material that when dry may be crumbled, pulverized, or reduced to powder by hand pressure, and includes previously nonfriable material after such previously nonfriable material becomes damaged to the extent that when dry it may be crumbled, pulverized, or reduced to powder by hand pressure. Friable materials are more likely to release fibers when disturbed.

HEPA – High-Efficiency Particulate Air filtering system

Homogeneous Area – An area of surfacing material, thermal system insulation material, or miscellaneous material that is uniform in color and texture.



Program Name: Asbestos Management		
Origination Date: 12/06/11	Revision Date: 12/16/21	
Author: Mike Whitford	Revision No.: 02	Page 9

Mastic – Adhesive

Miscellaneous Material – Interior building material on structural components, structural members, or fixtures, such as floor tile, ceiling tile, shingles, wall panels, and adhesives.

Nonfriable – Asbestos material that when dry may not be crumbled, pulverized, or reduced to powder by hand pressure.

PCM – Phase Contrast Microscopy. A method of analyzing air samples for asbestos fibers. PCM is not as precise as TEM.

PLM – Polarized Light Microscopy. A method of analyzing bulk samples for asbestos in which the sample is illuminated with polarized light and viewed under a light microscope.

Surfacing Material – Asbestos material that is sprayed-on, troweled-on, or otherwise applied to surfaces, such as acoustical plaster on ceilings and fireproofing materials on structural members, or other material on surfaces for acoustical, fireproofing, or other purposes.

TEM – Transmission Electron Microscopy. A method of analyzing air samples for asbestos fibers using a transmission electron microscope.

TSI – Thermal System Insulation. Asbestos material that is applied to pipes, fittings, boilers, tanks, ducts, or other interior structural components to prevent heat loss or gain, or water condensation, or for other purposes. TSI can be found as aircell insulation or hard-mudded fittings and joints.

VCT – Vinyl Composition Tile.

11.0 REFERENCE DOCUMENTS

11.1 Environmental Protection Agency. **Protection of Environment: 61 Subpart M, National Emission Standard for Asbestos.** Washington, DC: U.S. Government Printing Office.

11.2 Environmental Protection Agency. **Protection of Environment: 40 CFR 763 Subpart E, Asbestos-Containing Materials in Schools.** Washington, DC: U.S. Government Printing Office.



Program Name: Asbestos Management		
Origination Date: 12/06/11	Revision Date: 12/16/21	
Author: Mike Whitford	Revision No.: 02	Page 10

11.3 North Carolina Administrative Code. **Title 10A – Health and Human Services, Chapter 41 – Epidemiology Health, Subchapter C – Occupational Health:** *Section .0600, Asbestos Hazard Management Program.*

11.4 North Carolina Occupational Safety and Health Administration. **Occupational Safety and Health Standards for General Industry:** *29 CFR 1910.1001, Asbestos.* Raleigh, NC: N.C. Department of Labor.

11.5 North Carolina Occupational Safety and Health Administration. **Occupational Safety and Health Standards for General Industry:** *29 CFR 1926.1101, Asbestos.* Raleigh, NC: N.C. Department of Labor.

A.G. Cox

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-302-01	Ceiling material	200 Wing	Mechanical Room 3	Negative
740-302-02				
740-302-04	TSI straight runs and elbows	Main Facility	Crawl space of 1935 Section	Assumed
740-302-05-02	2'X2' white ceiling tile	Main Facility	Media Center	Negative
740-302-06-01	TSI elbow	Main Facility	Media Center	Positive
740-302-07-01	12"X12" olive floor tile and mastic	Main Facility	Room 101 (Same as rest of building)	Assumed tile Assumed mastic
740-302-08-03	2'X4' white ceiling tile	Main Facility	Throughout the 100 Wing	Negative
740-302-09-02	2'X4' ceiling tile	Main Facility	Room 107	Negative
740-302-10-02	2'X4' ceiling tile	Main Facility	Main Hallway in the 1935 Section	Negative
740-302-11-01	TSI elbow	Main Facility	Gym equipment room	Positive
740-302-12-01	Cloth gaskets on the HVAC ductwork	200 Wing	Mechanical Rooms 2-5 in the 1972 Section of the 200 Wing	Positive
740-302-13-02	TSI elbow on the supply line	200 Wing	Mechanical Rooms 2 and 3	Negative
740-302-14-02	2' X2' white ceiling tile	200 Wing	Throughout the 200 Wing	Negative
740-302-15-01	12"X12" off white floor tile and mastic	200 Wing	Throughout the 1972 Section of the 200 Wing	Positive tile Assumed mastic
740-302-16-01	12"X12" off white floor tile and mastic	200 Wing	Music Room	Negative
740-302-18-01	9"X9" green floor tile and mastic	120 Wing	Throughout the 120 Wing	Positive tile Assumed mastic
740-302-19-01	9"X24" black border floor tile and mastic	120 Wing	Throughout the 120 Wing	Positive tile Assumed mastic
740-302-20-03	12"X12" green floor tile and black mastic	Main Facility	Throughout the 1935 Section	Tile Positive Mastic Positive
740-302-21-01	Surfacing material	120 Wing	Above drop ceiling in hallway of 120 Wing	Positive
740-302-29-01	TSI elbow	200 Wing	In conjunction with the boiler	Negative
740-302-30-01	TSI elbow	200 Wing	In conjunction with the hot water heater	Negative
740-302-31	5 Fire doors	Main Facility	Throughout the 1935 Section	Assumed
740-302-32				
740-302-33				
740-302-34-03	Tarpaper covered by 12"X12" green floor tile	Main Facility	Throughout the 1935 Section	Positive

A.G. Cox

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-302-35-01	9"X9" light brown floor tile and black mastic	120 Wing	Athletic storage room in the Gym	Tile Positive Mastic Positive
740-302-36	Various size transite panels	Main Facility	Above and below the windows throughout the 100, 120, and 200 Wings	Assumed
740-302-40-02	Light gray boiler insulation	120 Wing	Gymnasium boiler room of the 1965 Section	Negative
740-302-41-02	12"X12" off-white floor tile and black mastic	200 Wing	Classroom 215	Negative
740-302-42-03	Exterior gray window glazing	120 Wing	Throughout the 120 Wing	Positive
740-302-43-02	12"X12" light green floor tile and mastic	120 Wing	Hallways of the 120 Wing	Negative tile Positive mastic
740-302-44-02	12"X12" black border floor tile and mastic	120 Wing	Hallways of the 120 Wing	Positive tile Positive mastic
740-302-45	Exterior window glazing	120 Wing	Throughout the Gymnasium, Locker Rooms, and adjoining rooms	Negative
740-302-46-02	Exterior gray window glazing	200 Wing	Throughout the 200 Wing	Positive
740-302-47-02	Brown felt paper under 12"X12" green floor tile	Main Facility	Throughout 100 Wing	Negative
740-302-48-02	White plaster wall material	Main Facility	Media Center	Negative
740-302-49-02	Off-white ceiling plaster	200 Wing	Mechanical rooms throughout 200 Wing	Negative
740-302-50-02	Hard elbow and elbow jacket	200 Wing	Mechanical Room 2 and 3 in the 200 Building	Negative
740-302-51	Chalkboards and chalkboard mastic	Main Facility	Classrooms 100-103, 105, 106, 108, 109, and 111	Assumed
740-302-52	Chalkboards and chalkboard mastic	120 Wing	Classrooms 120, 122, 123-126	Assumed
740-302-53	Laboratory countertop	Main Facility	Classroom 108	Assumed
740-302-54	Rope gaskets on the boiler	200 Wing	Boiler Room in the 200 Wing	Assumed
740-302-55-02	Exterior light gray window glazing	120 Wing	Throughout Gymnasium and Locker Rooms	Negative
740-302-56-02	12"X12" white ceiling tile	Main Facility	Above drop ceiling throughout 100 Wing	Negative
740-302-57	Assumed asbestos containing exterior 4'X2' gray soffit panels	200 Wing	Exterior soffit panels throughout the 200 Wing (1972 Section)	Assumed
740-302-58-02	Black roof shingles	Main Facility	On 100 Wing	Negative
740-302-59-02	Brown cove base mastic	Main Facility	Throughout 100 Wing	Negative
740-302-60-02	Brown cove base mastic	120 Wing	Throughout 120 wing	Negative

A.G. Cox

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-302-61-02	Two-layer light tan and brown cove base mastic	200 Wing	Throughout 200 wing	Negative
740-302-62				
740-302-63-02	Exterior side gray door caulk on exterior doors	100 Wing	Throughout 100 Wing	Negative
740-302-64-02	Exterior side, gray door caulk on exterior doors	120 Wing	Throughout 120 Wing	Positive
740-302-65-02	Exterior side, gray window caulk	100 Wing	Throughout 100 Wing	Negative
740-302-66-02	Exterior side, white window caulk	120 Wing	Throughout 120 wing	Positive
740-302-67-02	Exterior side, gray window caulk	200 Wing	Throughout the 1972 Section of the 200 Wing	Positive
740-302-68-02	Exterior side, gray window caulk	Gymnasium	Throughout the Gymnasium	Negative
740-302-69-02	Exterior side, white door caulk on exterior doors	200 Wing	Throughout the 1972 Section of the 200 Wing	Negative
740-302-70-02	Exterior side, off-white door caulk on exterior doors	Gymnasium	Throughout the Gymnasium	Negative
740-302-71-02	Interior side door caulk on exterior doors	100 Wing	Throughout 100 Wing	Negative
740-302-72-02	Interior side window caulk	100 Wing	Throughout 100 Wing	Negative
740-302-73-02	White wall plaster	100 Wing	Throughout 100 Wing	Negative
740-302-74-02	Interior side door caulk on exterior doors	200 Wing	Throughout 200 Wing	Negative
740-302-75-02	Interior side, light gray window caulk	200 Wing	Throughout 200 wing	Negative
740-302-76-02	Interior side, white door caulk on exterior doors	Gymnasium	Throughout the Gymnasium	Negative
740-302-77-02	Interior side, white window caulk	Gymnasium	Throughout the Gymnasium	Negative
740-302-78-02	Interior white door caulk	100 Wing	Throughout 100 Wing	Negative
740-302-79-02	Interior light gray door caulk	200 Wing	Throughout 200 Wing	Negative
740-302-80-02	Interior white door caulk	Gymnasium	Throughout the Gymnasium	Negative
740-302-81-03	White ceiling surfacing	Gymnasium	Old Boiler Room and Locker Rooms	Negative
740-302-82-01				

Updated 02/05/21

Positive or assumed = 

Negative = 

Removed = 

Ayden Elementary

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-304-01	TSI elbows	Main Facility	Above drop ceiling throughout entire Main Facility in the 1957 Section	Positive
740-304-02	TSI straight runs	Main Facility	Above drop ceiling throughout entire Main Facility in the 1957 Section	Positive
740-304-03	2'X2' ceiling tile	Main Facility	Hallway of Main Facility in the 1957 Section	Negative
740-304-04-04	12"X12" white floor tile and black mastic	Main Facility	Throughout D wing	Negative tile Negative mastic
740-304-05	12"X12" white floor tile and black mastic	Main Facility	Multipurpose Room and Dining Room	Negative tile Positive mastic
740-304-06-04	12"X12" dark brown floor tile and black mastic	Main Facility	Throughout D wing	Negative tile Negative Mastic
740-304-08	Cloth gasket on the HVAC duct	Main Facility	Above ceiling on the HVAC duct in Classroom D-12 of main facility	Assumed
740-304-09	Plaster ceiling	Main Facility	Storage area adjacent to Room 7 in the 1957	Negative
740-304-11	Sprayed on ceiling	Main Facility	Room 6 of 1957 Section	Negative
740-304-12	Ceiling samples	Main Facility	Room 7 of 1957 Section	Negative
740-304-13	9"X9" white floor tile and assumed asbestos containing mastic	Main Facility	Classroom B-6 under VCT	Positive tile Assumed mastic
740-304-14	9"X9" red floor tile and assumed asbestos containing mastic	Main Facility	Classroom B-5 under VCT	Positive tile Assumed mastic
740-304-15	9"X9" black border floor tile and assumed mastic	Main Facility	Classroom B-5 under VCT	Positive tile Assumed mastic
740-304-16	3 fire doors	Main Facility	Throughout the B, C, and D Wings	Assumed
740-304-17	White troweled on ceiling material	Main Facility	Classrooms C-1 through C-4	Negative
740-304-19	12"X12" white floor tile and black mastic	Main Facility	Under 12"X12" non-asbestos white floor tile installed in 2008 throughout the Cafeteria	Negative tile Positive mastic

Ayden Elementary

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-304-21	12"X12" dark brown floor tile and black mastic	Main Facility	C-1 through C-4 and associated offices, D-8 and associated offices, B, C, and D Wing Storage Rooms, B Wing Custodial Closet, and hallways of the B, C, and D Wings	Negative tile Positive mastic
740-304-23	Exterior window glazing	Main Facility	Throughout the B, C, and D Wings	Positive
740-304-24-02	9"X9" tan floor tile and mastic	Main Facility	HVAC closet in large Guidance Counselor's Office	Positive tile Positive mastic
740-304-25	Assumed 12"X12" light green floor tile and black mastic		Restroom in the Teachers Lounge in the D Wing	Assumed tile Assumed mastic
740-304-26-01	Assumed 12"X12" light green floor tile and mastic		B-7	Assumed tile Assumed mastic
740-304-27-01	Assumed 12"X12" black border floor tile and mastic		B-7	Assumed tile Assumed mastic
740-304-28-04	White plaster ceiling	Main Facility	Classrooms D-9 through D-12	Negative
740-304-29-03	Brown cove base mastic	Main Facility	Throughout the B, C, and D Wings	Negative
740-304-37	Exterior white corrugated fascia border		Throughout the D Wing	Assumed
740-304-38-02	Dark brown bulletin board mastic	Main Facility	Throughout the B, C, and D Wings	Negative

Updated 07/20/20

Positive or assumed =



Negative =


Removed =



Ayden Grifton High

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-309-01	TSI elbows	Main Facility	Main Mechanical Room	Negative
740-309-02	Thermal system insulation on the hot water tank	Main Facility	Main Mechanical Room	Positive
740-309-03	2'X2' ceiling tile	Main Facility	Main Office and hallway in front	Negative
740-309-04	12"X12" beige floor tile and black mastic	Main Facility	Throughout Main Facility	Positive tile Positive mastic
740-309-05	12"X12" white wall tile	Main Facility	Classroom 602 B	Negative
740-309-06	Troweled on ceiling surfacing	Main Facility	Auditorium	Positive
740-309-07	6 fire doors	Main Facility	Throughout Main Facility	Assumed
740-309-08	Various size transite panels	Main Facility	Below the windows	Assumed
740-309-09	Light gray window glazing	Main Facility	Throughout Main Facility	Positive
740-309-10	Light gray hard elbow			Negative
740-309-11-03	White plaster ceiling	Main Facility	Throughout the Mechanical Rooms	Negative
740-309-13-03	Brown cove base mastic	Main Facility	Throughout Main Facility	Negative
740-309-14	Black mastic on insulation jacket	Main Facility	Thermal insulation on all hot and cold water lines throughout	Positive
740-309-15	Laboratory counter tops	Main Facility	Classrooms 201-204	Assumed
740-309-16	Transite panels lining the laboratory fume hood	Main Facility	Classroom 202	Assumed
740-309-17-02	Light brown chalkboard/bulletin board mastic	Main Facility	Throughout Main Facility	Negative
740-309-18	Black mirror mastic	Main Facility	Throughout Main Facility	Positive
740-309-19-02	Expansion joint material	Main Facility	Near the window wall in the Auto Lab	Negative

Updated 03/31/20

Positive or assumed = 

Negative = 

Removed = 

Ayden Middle

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-308-01-07	12"X12" off white floor tile and black mastic	Main Facility	Throughout Main Facility	Negative tile Negative mastic
740-308-02	2'X2' white ceiling tile	Main Facility	Library book storage room	Negative
740-308-03	12"X12" white wall tile	Main Facility	Band room	Negative
740-308-04	Exterior transite panels below roof line	Main Facility	Around entire main facility	Assumed
740-308-05-03	White plaster ceiling	Main Facility	Throughout the Mechanical Rooms	Negative
740-308-06-03	Tan cove base mastic	Main Facility	Throughout Main Facility	Negative

Updated 12/19/19

Positive or assumed =



Negative =

Removed =



Belvoir Elementary

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-310-01	TSI elbows	Main Facility	Left side HVAC room adjacent to the Media Center	Negative
740-310-02	2'X2' ceiling tile	Main Facility	Hallway in front of the Media Center	Negative
740-310-03	12"X12" gold floor tile & black mastic	Main Facility	Throughout the 1976 Section of the 100 Wing	Positive tile Positive mastic
740-310-04	12"X12" white floor tile and mastic	Main Facility	Teachers lounge	Positive tile Positive mastic
740-310-05	2'X4' white ceiling tile	Main Facility	Hallways and Room 210	Negative
740-310-06-03	12"X12" ceiling tile	Main Facility	Teachers lounge across from Room 11	Negative
740-310-07	12"X12" white floor tile and black mastic	Main Facility	Classroom 31	Positive tile Positive mastic
740-310-15	Aircell straight runs	Main Facility	Boiler Room	Positive
740-310-16	TSI elbow	Main Facility	Rear northwest corner adjacent to the floor in the Boiler Room	Negative
740-310-17	TSI elbow	Main Facility	Boiler room	Positive
740-310-18	TSI elbow	Main Facility	Top of the boiler in the Boiler Room	Negative
740-310-19	Boiler tank insulation	Main Facility	Adjacent to the Kitchen	Positive
740-310-20-02	9"X9" green floor tile and black mastic	Main Facility	Classrooms 401-403 and the Gymnasium lobby	Positive tile Positive mastic
740-310-21	9"X9" tan floor tile and mastic	Main Facility	Classrooms 401-403 and the Gymnasium lobby	Positive tile Positive mastic
740-310-22	9"X9" gray floor tile and mastic	Main Facility	Gymnasium	Assumed tile Assumed mastic
740-310-23	2'X2' ceiling tile	Main Facility	Dining Room	Negative
740-310-24	12"X12" gray floor tile and black mastic	Main Facility	Cafeteria and adjoining hallway	Positive tile Positive mastic
740-310-25	12"X12" ceiling tile	Main Facility	Kitchen	Assumed
740-310-26	TSI steam line	Main Facility	Dry Storage	Assumed
740-310-27	9"X9" black floor tile and mastic	Main Facility	Classroom 303	Positive tile Assumed mastic
740-310-28	9"X9" white floor tile and mastic	Main Facility	Classroom 303	Positive tile Assumed mastic

Belvoir Elementary

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-310-29	12"X12" off white floor tile and black mastic	Main Facility	Hallways of the 200 and 300 Wings	Positive tile Positive mastic
740-310-30-03	TSI elbow	Main Facility	Above the drop ceiling in the hallway	Negative
740-310-31	TSI elbow	Main Facility	Below the drop ceiling in the hallway	Negative
740-310-32	(4) fire doors	Main Facility	Main hallway of the 200 and 300 Section	Positive
740-310-33	9"X9" tan floor tile and black mastic	Main Facility	Men's Restroom and Women's Restroom in the 200 Wing	Positive tile Assumed mastic
740-310-34	12"X12" white ceiling tile	Main Facility	Foyer of the old gymnasium	Negative
740-310-35	12"X12" black floor tile, yellow mastic, and black mastic	Main Facility	Ends of the four 1952 section hallways	Negative tile Negative yellow Positive black
740-310-37	2'X4' white ceiling tile	Main Facility	Throughout the 1952 section	Negative
740-310-40	Exterior gray window glazing	Main Facility	Throughout the Gymnasium section	Positive
740-310-41	12"X12" green floor tile and mastic	Main Facility	Classroom 403, Kiln Room, and Gymnasium lobby	Negative tan mastic Positive tile Negative black mastic
740-310-45	Chalkboard black mastic	Main Facility	Throughout the 100 wing	Negative
740-310-46	9"X9" green floor tile and mastic	Main Facility	Classroom 300	Assumed tile Assumed mastic
740-310-47	Chalkboards and chalkboard mastic	Main Facility	Classrooms 200, 201, 207, and 300-306	Assumed
740-310-48	Transite panels above the drop ceiling on the exterior and corridor walls	Main Facility	Classrooms 300-306	Assumed
740-310-49	12"X12" white ceiling tile	Main Facility	New section of the dining room	Negative
740-310-50	Exterior white decorative fascia border	Main Facility	Below the roof line around the 300 Wing	Assumed
740-310-51-02	Tan cove base mastic	Main Facility	100 Wing	Negative
740-310-52-02	Tan cove base mastic	Main Facility	400 Wing	Negative
740-310-53-02	Black shingles	Main Facility	EXTERIOR - 200 Wing Roof	Negative
740-310-55-02	12"X12" gold floor tile & black mastic	Main Facility	Classrooms 104/105 through 111 and the adjoining hall.	Negative tile Negative mastic

Belvoir Elementary

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-310-56	Gray window glazing	Main Facility	Counselor's Offices	Positive
740-310-57-02	Black roofing material	Main Facility	On top of the Boiler Room and above the drop ceiling near the Custodial Room	Negative
740-310-58-02	12"X12" white ceiling tile	Main Facility	Guidance Counselor's Office between the restrooms across from the Custodial Closet	Negative

Updated 12/17/19

Positive or assumed =



Negative =

Removed =



Bethel

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-320-01	Thermal insulation	Gymnasium Building	Hot water heater in the boiler room	Positive
740-320-02	Thermal insulation	Gymnasium Building	Hot water storage tank in the boiler room	Positive
740-320-03	12"X12" beige floor tile and mastic	Occ Shop & Home Ec/1988	Dark room	Assumed
740-320-04	2'X2' ceiling tile	Occ Shop & Home Ec/1988	Dark room	Assumed
740-320-05	12"X12" brown border floor tile and assumed black mastic	Gymnasium Building	Back hallways and front gymnasium foyer area	Positive tile Assumed mastic
740-320-06	12"X12" white floor tile and assumed black mastic	Gymnasium Building	Back hallways and front gymnasium foyer area	Positive tile Assumed mastic
740-320-07	9"X9" tan floor tile and mastic	Gymnasium Building	Coach's Office and Equipment Storage Room on the 300 Wing	Positive tile Assumed mastic
740-320-08-04	12"X12" off-white floor tile and black mastic	Gymnasium Building	Classrooms 310-317 and hallways of the 300 Wing (1957, 1961, and 1979 Sections)	Negative tile Positive mastic
740-320-09	2'X2' ceiling tile	Gymnasium 2/1963	Room 14	Negative
740-320-10				
740-320-11				
740-320-12	12"X12" olive floor tile and mastic	Bethel School /1936	Room 403	Assumed tile Positive mastic
740-320-13	9"X9" tan floor tile and mastic	Bethel School /1936	Room 405	Assumed tile Assumed mastic
740-320-14	12"X12" off-white floor tile and mastic	Bethel School /1936	Room 404	Assumed tile Positive mastic
740-320-15	18"X36" ceiling tile	Bethel School /1936	Auditorium and the entire section	Assumed
740-320-16	2'X4' ceiling tile	Bethel School /1936	Room 403	Assumed
740-320-17	2'X4' ceiling tile	Bethel School /1936	Room 406	Assumed
740-320-18	15 HVAC gaskets	Main Facility	Mechanical room adjacent to the Media Center	Assumed
740-320-19	12"X12" off-white floor tile and black mastic	Main Facility	Throughout Classroom 108, 100 Hallway, Front Lobby, Office Closet, A/V Room and adjoining Work Room, and 200 Wing of the Main Facility	Positive tile Negative mastic

Bethel

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-320-20	2'X2' white ceiling tile	Main Facility	Throughout building	Negative
740-320-21	TSI elbow on hot water heater	Bethel School /1975	Boiler Room	Negative
740-320-22	Large TSI elbow	Bethel School /1975	Boiler room	Negative
740-320-23	Ceiling surfacing	Gymnasium	Gymnasium 1/1958 section	Negative
740-320-24	Fire doors	Main Facility	Throughout the 100 Wing	Assumed
740-320-25	9"X9" gray floor tile and mastic	Gymnasium Building	Foyer area	Positive tile Assumed mastic
740-320-27	Tan linoleum flooring	Baseball Concession Stand	Baseball Concession Stand	Positive
740-320-28	Assumed 9"X9" peach floor tile and mastic	Gymnasium Building	Concessions Stand	Assumed tile Assumed mastic
740-320-29	Assumed cream transite panels	Main Facility	Above and below the windows in the Cafeteria	Assumed
740-320-30	Exterior transite panels	Gymnasium Building	Located below the roofline and above the windows	Positive
740-320-36	Light brown boiler insulation	Gymnasium Building	On the boiler	Negative
740-320-37	12"X12" white ceiling tile	Gymnasium Building	Classrooms 310-312	Negative
740-320-38	Exterior light gray window glazing	Gymnasium Building	Throughout building	Positive
740-320-39	Chalkboards and chalkboard mastic	Main Facility	Classrooms 101-108 and 201-204	Assumed
740-320-40	Chalkboards and chalkboard mastic	Gymnasium Building	Classrooms 310-313	Assumed
740-320-41-02	White plaster ceiling	Gymnasium Building	White Plaster Ceiling	Negative
740-320-42-02	White plaster ceiling	Main Facility	White plaster ceiling in the 100 Wing Mechanical Rooms	Negative
740-320-43-02	Brown cove base mastic	Main Facility	Brown covebase mastic in the 100 and 200 Wings	Negative
740-320-44-02	Brown & tan cove base mastic	Gymnasium Building	Brown & Tan covebase mastic	Negative
740-320-45-02	White plaster ceiling	Gymnasium Building	White plaster ceiling	Negative
740-320-46-02	White plaster ceiling	Main Facility	White plaster ceiling in the Kitchen	Negative
740-320-47-02	TSI Hard elbow	Main Facility	Mechanical Room 3 in the Cafeteria	Negative
740-320-48	Light gray window glazing	Main Facility	Throughout the 100 and 200 wings	Negative
740-320-49-02	12"X12" off-white floor tile and black mastic	Gymnasium Building	300 Hallway near 314 - 317	Negative tile Negative mastic

Bethel

ID Number

Material

Updated 08/19/20

Building

Location

Result

Positive or assumed =

Negative =

Removed =



C.M. Eppes

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-366-01	12"X12" off-white floor tile and mastic	Main Facility	1969 section	Positive tile Negative mastic
740-366-02	2'X4' ceiling tile	Main Facility	Rooms 115 and 117	Negative
740-366-03	2'X4' ceiling tile	Main Facility	Girls Restroom near Room 216	Negative
740-366-04-02	2'X2' ceiling tile	Main Facility	Room 216	Negative
740-366-05	9"X9" white with black accents floor tile and assumed mastic	Main Facility	Offices located adjacent to the Band Room	Positive tile Assumed mastic
740-366-06	12"X12" white ceiling tile and wall tile and associated black mastic	Main Facility	Band Room	Positive
740-366-07	9"X9" white floor tile and mastic	Main Facility	Cafeteria	Positive tile Assumed mastic
740-366-08	9"X9" black floor tile and mastic	Main Facility	Cafeteria	Positive tile Assumed mastic
740-366-09-02	2'X2' ceiling tile	Main Facility	Teachers Lounge	Negative
740-366-10	HVAC gasket	Main Facility	Locker Room	Assumed
740-366-11	TSI elbows and straight runs	Main Facility	Above bleachers in the Gymnasium	Positive
740-366-12	TSI elbow	Main Facility	Northeast corner in the Gymnasium	Positive
740-366-13	TSI straight run	Main Facility	Northeast corner in the Gymnasium	Positive
740-366-14	9"X9" white with black accents floor tile and mastic	Main Facility	Classrooms 105-108, 112-114, 203-209, Media Center, and adjoining storage rooms	Positive tile Negative mastic
740-366-15	12"X12" ceiling tile	Main Facility	Room 101	Assumed
740-366-16-02	2'X4' ceiling tile	Main Facility	Room 112	Negative
740-366-17	TSI elbows	Main Facility	Boiler Room	Positive
740-366-18	Insulation on hot water storage tank	Main Facility	Boiler Room	Positive
740-366-19	TSI elbows	Field House	Shower Area	Negative
740-366-20	9"X9" tan floor tile and black mastic	Field House	Technology offices	Positive tile Negative mastic
740-366-21	12"X12" off-white with black accents floor tile and assumed mastic	1971 Building	Classroom 161-163	Positive tile Assumed mastic
740-366-22	2'X2' ceiling tile	1971 Building	Throughout the 1971 building	Negative
740-366-23-02	2'X4' ceiling Tile	Home Economics	Classroom 162	Negative
740-366-24-03	TSI straight run	Home Economics	Boiler Room	Negative

C.M. Eppes

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-366-27	12"X12" gray floor tile and mastic	Social Studies	Classroom 150	Assumed
740-366-30	Sprayed on ceiling	Main Facility	Classroom 107	Positive
740-366-31	Assumed fire doors	Main Facility	Throughout	Assumed
740-366-32	12"X12" black acoustical tiles and adhesive	Main Facility	Classroom 101 and 102	Negative tile Negative mastic
740-366-33	9"X9" white with black accents floor tile and mastic	Main Facility	Cafeteria	Positive tile Assumed mastic
740-366-34	Black tar on the thermal system insulation lines	Main Facility	Mechanical platform on the 2nd Floor of the 1969 section	Positive tar Negative insulation
740-366-35	Tar on the thermal system insulation elbows	Main Facility	Mechanical platform on the 2nd Floor of the 1969 section	Positive tar Negative insulation
740-366-36	Assumed dark brown transite panels	Main Facility	Above and below windows	Positive
740-366-43	Multi-layer brown leveling compound	Main Facility	Under the asbestos containing floor tile in Classroom 103	Negative
740-366-44	Black laboratory counter tops	Main Facility	Throughout the 1957 section	Negative
740-366-45	Hard cast elbow insulation	Main Facility	On boiler #2 piping	Negative
740-366-46	Exterior gray window glazing	Main Facility	Throughout the 1957 section	Positive
740-366-47-05	12"X12" tan floor tile and black mastic	1970 Building	Annex Building II – Testing and Servers Rooms (1970 Building)	Positive tile Negative mastic
740-366-48	Hard cast elbow insulation and tar	Main Facility	Crawlspace throughout the 1957 section	Positive
740-366-49	Hard elbow insulation	Main Facility	Pipe tunnel from the Main Facility to the Field House	Negative
740-366-50	Straight run pipe insulation and tar	Main Facility	Pipe tunnel from the Main Facility to the Field House	Positive mastic Negative felt paper
740-366-51	Hard elbow insulation	Main Facility	Pipes coming from boiler #1	Negative
740-366-52	TSI joint insulation	Main Facility	Pipes coming from boiler #1	Negative
740-366-53-02	Assumed chalkboards and chalkboard mastic	Main Facility	Classrooms 101-114 and 202-209	Assumed Chalkboards Positive Mastic
740-366-54	Exterior light tan assumed transite panels	1970 Building	Below the roof line	Assumed

C.M. Eppes

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-366-55	Exterior light gray window glazing	Field House	Throughout the Field House	Positive
740-366-56-02	Cream cove base mastic			Negative
740-366-57-02	Tan cove base mastic			Negative
740-366-58-02	Brown cove base mastic	1971 Building	Classroom 161-163	Negative
740-366-59	Light gray window glazing	Main Facility	Classroom 211	Positive
740-366-63	Unknown size tan floor tile	1970 Building	Room 3	Negative
740-366-64-02	12"X12" gray floor tile and yellow mastic	1970 Building	Room 3	Negative tile Negative mastic
740-366-65-03	Wall Plaster	Main Facility	Throughout the 1957 section	Negative
740-366-66-02	HVAC gasket	Main Facility	Mechanical platform on the 2nd Floor of the 1969 section	Negative
740-366-67-02	Hard insulation on TSI line and jacket material	Main Facility	Mechanical platform on the 2nd Floor of the 1969 section	Negative

Updated 03/25/21

Positive or assumed =

Negative =

Removed =



Central Office

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-250-01	2'X2' ceiling tile	Third & Fourth Floor	Third and fourth floors	Negative
740-250-02	Randomly distributed elbows	Third Floor	Above drop ceiling in Room 301 of Third Floor	Positive
740-250-03	12"X12" tan floor tile and black mastic	Third Floor	Throughout the third and fourth floors where occupied by PCS	Positive tile Assumed mastic
740-250-04	9"X9" tan floor tile and mastic	Third Floor	Women's restroom located adjacent to Mechanical Room 319 on Third Floor	Negative
740-250-05	Randomly distributed elbow	Third Floor	Above drop ceiling in the line chase room 322 of Third Floor	Negative
740-250-06	Randomly distributed thermal system insulation on the hot water line	Third Floor	Above drop ceiling in hallway adjacent to Room 311	Positive
740-250-07	Randomly distributed thermal system insulation on the hot water line	Third Floor	Hot water line above drop ceiling in hallway of Third Floor	Positive
740-250-08	Randomly distributed thermal system insulation	Third Floor	Above drop ceiling in hallway of Third Floor	Positive
740-250-09	Randomly distributed elbows	Third Floor	Above drop ceiling in the line chase room 304 of Third Floor	Positive
740-250-10	12"X12" tan floor tile and black mastic	Fifth Floor	Throughout the Fifth Floor	Positive tile Assumed mastic
740-250-11-02	2'X2' white ceiling tile	Penthouse	Lobby of the Penthouse	Negative
740-250-12-02	White wall plaster	Main Facility	Found in the stairwells	Negative
740-250-13	12"X12" light tan floor tile and black mastic			Positive tile Positive mastic
740-250-14	Light gray window glazing	Main Facility	Throughout main facility	Negative

Updated 03/26/20

Positive or assumed =



Negative =

Removed =



Chicod

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-332-01	2'X4' ceiling tile	Main Facility	Media Center northwest corner	Assume
740-332-02	2'X4' ceiling tile	Main Facility	Media Center southwest corner	Assume
740-332-03	12"X12" white ceiling tile	Main Facility	Old Media Center offices and lobby area in the 300 Wing	Negative
740-332-04	TSI elbow	Main Facility	Boiler room	Positive
740-332-05	TSI joint	Main Facility	Boiler room	Positive
740-332-06	Aircell straight runs	Main Facility	Crawlspace of the 100 Wing	Positive
740-332-07	2'X4' ceiling tile	Main Facility	Hallway between Media Center and Main Office	Assume
740-332-08	12"X12" tan floor tile and black mastic	Main Facility	Hallway between Old Media Center and Old Main Office in the 300 Wing	Negative
740-332-09-02	12"X12" light green floor tile and mastic	Main Facility	Old Teachers Lounge in the 300 Wing	Negative tile Negative mastic
740-332-10-02	12"X12" olive floor tile and mastic. Covered by 12"X12" nonasbestos FT and plywood.	Main Facility	Old Teachers Lounge Restroom in the 300 Wing	Positive tile Positive mastic
740-332-11	12"X12" white ceiling tile	Main Facility	Old Gymnasium lobby and Coach's Office in the 300 Wing	Negative
740-332-12	12"X12" brown floor tile and black mastic. Tile in the old Gym Lobby is covered 12"X12" nonasbestos FT.	Main Facility	Hallway between old Locker Rooms and old Gymnasium lobby in the 300 Wing	Positive tile Positive mastic
740-332-13	2'X4' ceiling tile	Main Facility	Room 20	Assume
740-332-14	12"X12" off-white floor tile and mastic	Main Facility	Right side of stairwell (near Dining Room) in the 300 Wing	Negative
740-332-15	12"X12" black floor tile and mastic	Main Facility	Teachers Lounge	Assume
740-332-16	12"X12" gray floor tile and mastic	Main Facility	Room 112	Assume
740-332-17	12"X12" ginger floor tile and mastic	Main Facility	Room 115	Assume
740-332-18	Cloth gasket	Main Facility	Room 115 / HVAC room	Negative
740-332-19	18"X36" white ceiling tile	Agricultural Building	Throughout building	Negative
740-332-20	6 fire doors	Main Facility	Throughout the 1929 Section of the 300 Wing	Assumed
740-332-23	Aircell straight run	Main Facility	Boiler room	Positive
740-332-24	12"X12" white floor tile and black mastic	Main Facility	Hallway between Old Media Center and Old Main Office in the 300 Wing	Negative

Chicod

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-332-25	12"X12" light tan floor tile and black mastic	Main Facility	Stairwells in the 300 Wing	Positive tile Positive mastic
740-332-26	12"X12" green floor tile and assumed mastic	Main Facility	Classrooms 401 and 405	Positive tile Assumed mastic
740-332-27	Unknown size tan floor tile and black mastic. Currently covered by asbestos containing 12"X12" green floor tile.	Main Facility	Classrooms 401 and 405	Positive tile Negative mastic
740-332-28	12"X36" white ceiling tile	Main Facility	Classrooms 401 and 405	Negative
740-332-29	Aircell thermal system insulation on steam lines	Main Facility	Between the interior and exterior walls in Classrooms 321 – 324, above the ceiling of the 1936 Section, between the 1st and 2nd floor of the 1929 Section, and in the attic crawl space of the 2nd floor of the 1929 Section	Positive
740-332-30	12"X12" dark gold floor tile and brown mastic. Covered by carpet in some areas.	Main Facility	Classrooms 325-328 and the adjoining hall	Positive tile Negative mastic
740-332-31	12"X12" light brown floor tile and black mastic	Main Facility	Classrooms 326 and 328	Positive tile Positive mastic
740-332-32	12"X12" light green floor tile and black mastic	Main Facility	Hallway between 321 – 324	Assumed tile Positive mastic
740-332-33	Aircell insulation on steam lines	Main Facility	Between roof and wood ceiling in the Gymnasium	Assumed
740-332-34	12"X24" white ceiling tile	Main Facility	Above stage area in the old Gymnasium in the 300 Wing	Negative
740-332-35-03	9"X9" olive floor tile and black mastic. Covered by 12"X12" nonasbestos floor tile and plywood.	Main Facility	Throughout the 1st and 2nd floor of the 1929 section of the 300 Wing	Positive tile Positive mastic
740-332-36	Gray window glazing	Main Facility	Classrooms 401, 403, and 407	Positive
740-332-37	12"X12" dark gold floor tile and black mastic	Main Facility	Classrooms 340 and 341	Positive tile Positive mastic
740-332-38	Gray window glazing	Agricultural Building	Throughout building	Positive
740-332-39	Light gray window glazing	Main Facility	Boys & Girls Restrooms in 300 Wing	Negative
740-332-40	Black cove base and brown cove base mastic	Main Facility	Throughout the 1949 and 1951 sections of the 400 Wing	Negative
740-332-41	Gray linoleum sheet on the raised concrete corner	Main Facility	Storage room in Classroom 407	Negative

Chicod

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-332-42	White plaster ceiling	Main Facility	1949 and 1951 sections of the 300 Wing	Negative
740-332-43	Gray window glazing	Main Facility	Classrooms 340 and 341	Positive
740-332-44-04	White wall plaster	Main Facility	Throughout the 1929 Section of the 300 Wing	Negative
740-332-45	Chalkboards and chalkboard mastic	Main Facility	Classrooms 303, 304, 317, 321–324, 340–350, 401, and 405	Assumed
740-332-46-02	12"X12" white wall tile	Main Facility	Stage area of the Old Gymnasium in the 300 Wing	Negative
740-332-47	Tan cove base mastic	Main Facility	Throughout the 1929 Section of the 300 Wing	Negative
740-332-48	Tan cove base mastic	Main Facility	Throughout the 1936 Section of the 300 wing	Negative
740-332-50	Black roof shingle	700 Building	700 Building	Negative
740-332-51-02	Black felt paper under all flooring	Main Facility	Throughout the 1936 Section of the 300 wing	Negative
740-332-52-02	Skim coat and brown coat (interior walls) plaster	Main Facility	Old Gymnasium in the 300 Wing	Negative
740-332-53-02	Brown coat (exterior walls) plaster with black mastic	Main Facility	Old Gymnasium in the 300 Wing	Negative
740-332-54-02	Tan cove base mastic	Main Facility	Old Gymnasium Lobby in the 300 Wing	Negative
740-332-55-02	Interior side door caulk	Main Facility	Old Gymnasium in the 300 Wing	Negative
740-332-56-02	Interior side white door caulk	Main Facility	1929 Section of the 300 Wing	Negative
740-332-57-02	Interior side white door caulk	Main Facility	1949 Section of the 400 Wing	Negative
740-332-58-02	Interior side door caulk	Main Facility	1951 Section of the 400 Wing	Negative
740-332-59-02	Interior side door caulk	Main Facility	1936 Section of the 300 Wing	Negative
740-332-60-02	Interior side white door caulk	Main Facility	1974 Section of the 300 Wing	Negative
740-332-61-02	Window glazing	Main Facility	Throughout the 1936 Section above the ceiling in the 300 Wing	Negative
740-332-62-02	White wall plaster	Main Facility	Throughout the 1936 Section Classrooms	Negative
740-332-63-02	Exterior side gray window caulk	Main Facility	1929 Section of the 300 Wing	Negative
740-332-64-02	Exterior side gray door caulk	Main Facility	1929 Section of the 300 Wing	Negative
740-332-65-02	Exterior side gray door caulk	Main Facility	1949 Section of the 400 Wing	Positive
740-332-66-02	Exterior side window caulk	Main Facility	1951 Section of the 400 Wing	Negative
740-332-67-02	Exterior side white door caulk	Main Facility	1974 Section of the 300 Wing	Negative
740-332-68-02	Exterior side window caulk	Main Facility	1936 Section of the 300 Wing	Negative

Chicod

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-332-69-02	Exterior side window caulk	Main Facility	1974 Section of the 300 Wing	Negative
740-332-70-02	Exterior side door caulk	Main Facility	Old Gymnasium in the 300 Wing	Negative
740-332-71-02	Exterior side gray window caulk	Main Facility	Old Gymnasium in the 300 Wing	Negative
740-332-72-02	2'X4' white ceiling tile	Main Facility	Classrooms 401 & 405	Negative
740-332-73-03	Black tar paper found at the bottom level of flooring	Main Facility	Throughout the 1st and 2nd floor of the 1929 section of the 300 Wing	Negative

Updated 03/27/20

Positive or assumed =



Negative =

Removed =



D.H. Conley High

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-333-01	2'X2' white ceiling tile	Main Facility	Throughout	Negative
740-333-02	2'X2' white ceiling tile	Main Facility	Throughout	Negative
740-333-03	12"X12" white floor tile and black mastic	Main Facility	Throughout the 100 and 200 Wings (1971 Section)	Positive tile Positive mastic
740-333-04-02	2'X4' white ceiling tile	Main Facility	Room 217	Negative
740-333-05	12"X12" white floor tile and black mastic	Main Facility	Throughout the 100 and 200 Wings (1971 Section)	Positive tile Positive mastic
740-333-06	TSI elbow	Main Facility	Room 25	Negative
740-333-07	12"X12" tan floor tile and black mastic	Main Facility	Stage in the Auditorium	Positive tile Assumed mastic
740-333-08	TSI elbow	Main Facility	Boys dressing room laundry area	Negative
740-333-12	White troweled-on ceiling material	Main Facility	Auditorium	Negative
740-333-13	(8) assumed fire doors	Main Facility	Throughout the Main Facility	Assumed
740-333-14	Exterior dark brown transite panels of various sizes	Main Facility	Below the roofline	Positive
740-333-17	Assumed various size transite panels	Main Facility	Material never existed	
740-333-20	TSI elbow	Main Facility	Roof drain above mezzanine in the carpentry classroom	Negative
740-333-21	12"X12" light tan floor tile and black mastic	Main Facility	Auditorium	Assumed tile Assumed mastic
740-333-22-03	12"X12" off-white floor tile and black mastic	Main Facility	Throughout the 300 Wing	Negative tile Positive mastic
740-333-23-03	12"X12" black border floor tile and black mastic	Main Facility	Throughout the 300 Wing	Negative tile Positive mastic
740-333-24	White troweled-on wall material	Main Facility	Stage in the Auditorium	Negative
740-333-25-06	Brown cove base mastic	Main Facility	Throughout	Negative
740-333-26	12"X12" white wall tile	Main Facility	Auditorium	Negative
740-333-27	Black mastic located on the thermal insulation lines and elbows	Main Facility	Throughout the 100 and 200 Wings (1971 Section)	Positive
740-333-28	Light gray window glazing	Main Facility	Throughout the 100 and 200 Wings (1971 Section)	Positive
740-333-29	Laboratory countertops	Main Facility	Classrooms 108, 109, 208, and 210	Assumed
740-333-30	Transite panels lining the laboratory fume hood	Main Facility	Classroom 108	Assumed
740-333-31	Dark brown chalkboard mastic	Main Facility	100 & 200 Halls	Negative

D.H. Conley High

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-333-32	Gray TSI hard elbow	Main Facility	Laundry Room	Negative
740-333-33	Freezer insulation	Main Facility	Kitchen	Negative
740-333-34-02	12"X12" white wall tile and brown mastic	Main Facility	Band	Negative
A9947-3	Wall insulation in the block wall	Main Facility	Found in Room 214, but possible throughout	Negative

Updated 07/20/20

Positive or assumed =



Negative =

Removed =



E.B. Aycock Middle

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-337-01-03	TSI on the hot water tank	Main Facility	Boiler Room	Positive
740-337-02-01	TSI elbow	Main Facility	Right of the hot water storage tank in the boiler room	Negative
740-337-03-01	TSI elbow	Main Facility	Left of the hot water storage tank in the boiler room	Negative
740-337-04-02	TSI white horizontal straight run line	Main Facility	Boiler room	Positive
740-337-05-03	12"X12" green floor tile and black mastic	Main Facility	Dining Room	Positive tile Positive mastic
740-337-06-01	12"X12" green floor tile	Main Facility	Entrance of the dining area of the cafeteria	
740-337-07-01	Exterior wall border	Main Facility	Outdoors above the Cafeteria	Positive
740-337-08-03	2'X4' ceiling tile	Main Facility	Janitors storage	Negative
740-337-09-02	2'X4' ceiling tile	Main Facility	Room 43 and entire main facility	Negative
740-337-10-01	12"X12" olive floor tile and mastic	Main Facility	Throughout the Main Facility	Positive tile Assumed mastic
740-337-11-02	12"X12" white floor tile and black mastic	Main Facility	Hallway in front of Classroom 505 and the Media Center	Negative tile Positive mastic
740-337-12-03	Tan floor tile and mastic	Main Facility	Gymnasium	Negative
740-337-13-01	9"X9" off-white floor tile and mastic	Main Facility	Classrooms 703 and 704	Positive tile Assumed mastic
740-337-14	10 assumed fire doors	Main Facility	Throughout the Main Facility	Assumed
740-337-19	Various size cream transite panels	Main Facility	Above and below the windows	Assumed
740-337-20	9"X9" green floor tile and black mastic	Main Facility	Dining Room	Assumed tile Assumed mastic
740-337-21-04	Light gray window glazing	Main Facility	North side	Positive
740-337-22	Rope gaskets on boiler	Main Facility	Boiler Room	Assumed
740-337-23-02	Black cove base and hard brown cove base mastic	Main Facility	Halls 2 & 5	Negative
740-337-24-02	Brown cove base mastic	Main Facility	Halls 4 & Gym	Negative
740-337-25	Laboratory countertops	Main Facility	Classrooms 204, 208, 211, 212, 603, 607, 611, 404, 406, 416, and 418	Assumed
740-337-26-02	Fiberglass pipe wrap	Main Facility	Crawlspace under Kitchen	Negative
740-337-27-02	TSI Hard Elbows	Main Facility	Crawlspace under Kitchen	Negative

E.B. Aycock Middle

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-337-28-02	Pipe Wrap / Elbow Black Mastic	Main Facility	Crawlspace under Kitchen	Negative wrap Positive mastic
740-337-29-16	Interior side entry door caulk	Main Facility	Throughout	Negative
740-337-30-18	Exterior side entry door caulk	Main Facility	Throughout	Positive
740-337-31-02	Exterior side window glazing	Main Facility	North side windows	Negative
740-337-32-02	Interior door caulk	Main Facility	Throughout	Negative

Updated 05/05/20

Positive or assumed =

Negative =


Removed =




Eastern

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-336-01	TSI elbow	Main Facility	Boiler room	Positive
740-336-02	TSI large elbow	Main Facility	Right rear of the boiler tank	Negative
740-336-03	TSI on the hot water tank	Main Facility	Hot water storage tank in the boiler room	Positive
740-336-13	12"X12" off-white floor tile and black mastic	Main Facility	Throughout	Positive tile Assumed mastic
740-336-14	2'X2' white ceiling tile	Main Facility	Main Facility	Negative
740-336-15	2 fire doors	Main Facility	Throughout the 1969 Section	Assumed
740-336-17	Various size transite panels above and below the windows	Main Facility	Main Facility	Assumed
740-336-18	Light gray window glazing	Main Facility	Throughout	Positive

Updated 07/18/16

Positive or assumed = 

Negative = 

Removed = 

Elmhurst

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-338-01-03	TSI elbows	Main Facility	Boiler Room	Positive
740-338-02-01	TSI Straight runs and the aircell straight runs	Main Facility	Boiler Room	Positive
740-338-03	Aircell TSI	Main Facility	Storage Room adjoining Boiler Room	Assumed
740-338-16-01	9"X9" tan floor tile with burgundy accents and mastic	Main Facility	Classrooms 1-4 and 7-14	Positive tile Assumed mastic
740-338-17-01	9"X9" burgundy border floor tile and mastic	Main Facility	Classrooms 1-4 and 7-14	Positive tile Assumed mastic
740-338-18-01	9"X9" white floor tile and mastic	Main Facility	Hallways outside of the auditorium	Assumed tile Assumed mastic
740-338-19-01	9"X9" green floor tile and mastic	Main Facility	Hallways outside of the auditorium	Positive tile Assumed mastic
740-338-20-03	9"X9" black border floor tile and assumed mastic	Main Facility	Dining Room, Classrooms 102, 103, and Art, Safe, Lobby, and throughout the hallways	Positive tile Assumed mastic
740-338-21-02	12"X12" tan floor tile and mastic	Main Facility	Classroom 12	Negative tile Negative mastic
740-338-22-01	9"X9" dark green floor tile and assumed mastic	Main Facility	Hallways outside of the library	Positive tile Assumed mastic
740-338-23-02	TSI elbows	Main Facility	Hallway between the auditorium and kitchen	Negative
740-338-24-09	Troweled on ceiling	Main Facility	Throughout	Negative
740-338-25	2 fire doors	Main Facility	Throughout the Main Facility	Assumed
740-338-26-02	9"X9" off-white floor tile and black mastic	Main Facility	Dining Room, Classrooms 102, 103, and Art, Safe, Lobby, and throughout the hallways	Positive tile Positive mastic
740-338-27-02	12"X12" off white floor tile and mastic	Main Facility	Bathroom thresholds in Classrooms 17 and 18	Negative tile Negative mastic
740-338-29-02	9"X9" off-white floor tile and mastic	Main Facility	Bathroom thresholds in Classrooms 301 and 302	Positive tile and Negative mastic
740-338-30-02	9"X9" red floor tile and black mastic	Main Facility	Classrooms 301-304	Positive tile Positive mastic
740-338-31-02	2'X4' insulation board found between the radiator and countertops	Main Facility	Throughout all classrooms except 310	Positive

Elmhurst

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-338-32-02	Exterior white fascia border below the roofline	Main Facility	Throughout except where it was removed around the 100, 200, and 300 Wings where the walkways face the football stadium	Positive
740-338-33-02	White soffit below the roofline	Main Facility	Around the entire main facility	Negative
740-338-34-03	Exterior gray window glazing	Main Facility	Throughout the 1954 section	Positive
740-338-35-02	12"X12" mauve floor tile and black mastic	Main Facility	Hallway outside media center	Negative tile Negative mastic
740-338-36-02	12"X12" brown border floor tile and mastic	Main Facility	Hallway outside media center	Negative tile Negative mastic
740-338-37	Assumed 9"X9" brown floor tile and mastic	Main Facility	Media Center	Assumed tile Assumed mastic
740-338-38-02	Exterior gray window glazing	Main Facility	Throughout the Media Center and Classrooms 301-304	Positive
740-338-39-01	Chalkboard, chalkboard mastic, & bulletin board masticd	Main Facility	Classrooms 201 – 210, Assistant Principal's Office, Counselor's Office, and Conference Room	Assumed
740-338-40-04	Tan floor tile mastic	Main Facility		Negative
740-338-41-02	2'X2' white ceiling tile with larger hole pattern	Main Facility	Throughout the Main Facility	Negative
740-338-42-02	2'X2' white ceiling tile with smaller hole pattern	Main Facility	Throughout the Main Facility	Negative
740-338-43-02	White paper/foil wrap on fiberglass pipe insulation	Main Facility	Throughout the Main Facility above the drop ceiling	Negative
740-338-44-02	Tan cove base mastic	Main Facility	Throughout the 1954 section of the Main Facility	Negative
740-338-45-02	Light tan cove base mastic	Main Facility	Throughout the 1959 section of the Main Facility	Negative
740-338-46-02	Interior side door caulk	Main Facility	1954 section	Positive
740-338-47-02	Interior window caulk	Main Facility	1954 section	Negative
740-338-48-02	Interior window caulk	Main Facility	1959 section	Positive
740-338-49-02	Interior door caulk	Main Facility	1959 section	Positive
740-338-50-02	Exterior door and window caulk	Main Facility	1954 section	Positive
740-338-51-02	Exterior door and window caulk	Main Facility	1959 section	Positive

Elmhurst

ID Number

Material

Updated 03/30/20

Building

Location

Result

Positive or assumed =

Negative =

Removed =



Facility Services

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-300-01	12"X12" light tan floor tile and yellow mastic	Warehouse Building	Office	Negative tile Negative mastic
740-300-02	12"X12" white ceiling tile	Warehouse Building	Office	Negative
740-300-03	12" X 12" brown floor tile and yellow mastic	Main Facility	Throughout	Negative tile Negative mastic
740-300-04	12"X12" green floor tile and mastic	Electrical Storage Building	Throughout	Assumed tile Assumed mastic
05-04	12"X12" blue floor tile and yellow mastic	Warehouse Building	Groundskeeper's Office	Negative
740-GMA-01	12"X12" tan floor tile and black mastic	Third Street Warehouse	Office areas	Negative tile Positive mastic
740-GMA-02	Light gray wall material	Third Street Warehouse	Old walk-in freezer	Negative

Updated 03/04/20

Positive or assumed =



Negative =

Removed =



Falkland

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-334-01	Thermal system insulation on the boiler tank	Main Facility	Boiler Room	Positive
740-334-02	TSI elbow debris	Main Facility	Floor in the boiler room	Positive
740-334-03	TSI aircell	Main Facility	Boiler Room	Positive
740-334-04	Paper gaskets on the air conditioning ducts	Main Facility	Stage of the Gymnasium	Positive
740-334-05	12"X12" olive floor tile and mastic	Main Facility	Rooms 205-207	Positive tile Assumed mastic
740-334-06	12"X12" green floor tile and mastic	Main Facility	Multipurpose Room	Positive tile Negative mastic
740-334-07	12"X12" black border floor tile and black mastic	Main Facility	Rooms 205-207 and the adjoining hallway	Positive tile Negative mastic
740-334-08	2'X4' ceiling tile	Main Facility	Lobby area between the Media Center and the Gymnasium	Assumed
740-334-09	12"X12" white floor tile and yellow mastic	Main Facility	100 Wing hallway and the restroom lobby of Classrooms 103 and 105	Positive tile Negative mastic
740-334-10	9"X9" gray floor tile and mastic	Main Facility	Classroom 109	Positive tile Assumed mastic
740-334-11	9"X9" tan floor tile and black mastic	Main Facility	Classrooms 103-105, 117, Custodial Room, 100 Hall Storage Room, and the 100 Wing hallway	Positive tile Positive mastic
740-334-12	White troweled/sprayed on ceiling	Main Facility	Throughout	Negative
740-334-13	12" X 12" white ceiling tile	Main Facility	Classroom 3	Negative
740-334-14	2 fire doors	Main Facility	Throughout the Main Facility	Assumed
740-334-15	9"X9" dark brown floor tile and mastic	Main Facility	Hallway for Rooms 205-207	Positive tile Assumed mastic
740-334-16	Exterior decorative border below the roofline	Main Facility	Around Main Facility	Assumed
740-334-17	Exterior white soffit material below the roofline	Main Facility	Around Main Facility	Assumed
740-334-18	Exterior light gray window glazing	Main Facility	Throughout	Negative
740-334-20	12"X12" light tan floor tile and black mastic	Main Facility	Classrooms 103 and 105	Positive tile Negative mastic
740-334-21	12"X12" light brown floor tile and black mastic	Main Facility	Classroom 116	Negative tile Negative mastic
740-334-22	9"X9" black floor tile and mastic	Main Facility	PE Storage Room	Assumed tile Assumed mastic

Falkland

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-334-23	Gray linoleum flooring and mastic	Main Facility	Restrooms in Classroom 117	Assumed linoleum Assumed mastic
740-334-24	Chalkboards and chalkboard mastic	Main Facility	Classrooms 100, 102-105, 109, 110, 112, and 114-116	Assumed
740-334-25-02	12"X12" brown speckled border floor tile and tan mastic	Main Facility	Classroom 103	Negative tile Negative mastic
740-334-26	12"X12" light brown floor tile and black mastic	Main Facility	Teachers Lounge, SIMS Office, and Front Office	Assumed tile Assumed mastic
740-334-27	12"X12" dark brown border floor tile and black mastic	Main Facility	Teachers Lounge, SIMS Office, and Front Office	Assumed tile Assumed mastic
740-334-28	Assumed aircell thermal system insulation on the steam lines	Main Facility	Above plaster ceiling	Assumed
740-334-29	Assumed TSI elbows and joints on the steam lines	Main Facility	Above plaster ceiling	Assumed
740-334-30-02	Brown cove base and brown cove base mastic	Main Facility	Throughout	Negative cove base Negative mastic
740-334-31-02	Black roof shingles	Main Facility	100 Hall	Negative

Updated 03/27/20

Positive or assumed =

Negative =

Removed =



Farmville Central High

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-344-01	9"X9" tan floor tile and black mastic	Main Facility	Throughout	Positive tile Positive mastic
740-344-02	2'X2' ceiling tile	Main Facility	Hallway and classrooms	Positive
740-344-03-02	Plaster ceiling	Main Facility	Guidance office mechanical room	Negative
740-344-04	TSI elbow on the hot water line	Main Facility	Guidance office mechanical room	Positive
740-344-05	TSI tank insulation	Main Facility	Hot water storage tank in the main mechanical room adjacent to the home economics hall	Positive
740-344-06	TSI elbow on the hot water line	Main Facility	Main mechanical room adjacent to the home economics hall	Positive
740-344-07	9"X9" tan floor tile and assumed mastic	Main Facility	Janitors' Room near Classroom 307	Positive tile Assumed mastic
740-344-08	2'X2' white ceiling tile	Main Facility	Custodial closet near Classroom 307	Negative
740-344-11	12"X12" white wall tile	Main Facility	Classroom 602	Negative
740-344-12	Ceiling surfacing	Main Facility	Auditorium	Positive
740-344-13	7 fire doors	Main Facility	Throughout 1969 Section	Assumed
740-344-15	12"X12" white acoustical tile	Main Facility	Auditorium walls	Negative
740-344-16	Various size transite panels	Main Facility	Below the windows throughout the 1969 Section	Assumed
740-344-17	Sprayed-on ceiling material	Field House	Throughout	Negative
740-344-18	Brown cove base and brown cove base mastic	Main Facility	Throughout	Negative cove base Negative mastic
740-344-19	12"X12" white wall tile	Main Facility	Band office and practice room	Negative
740-344-20	Brown mastic for 12"X12" white wall tile	Main Facility	Band office and practice room	Negative
740-344-21	Light gray window glazing	Main Facility	Throughout 1969 Section	Positive
740-344-22	White plaster ceiling	Main Facility	Mechanical Rooms	Negative
740-344-23	Black mastic located on the thermal insulation lines	Main Facility	Throughout 1969 Section	Positive
740-344-24	Brown cove base and tan cove base mastic	Main Facility	Throughout	Negative covebase Negative mastic
740-344-25	Laboratory countertops	Main Facility	Classrooms 201-204	Assumed
740-344-26	Laboratory fume hoods	Main Facility	Classrooms 202 and 204	Assumed
740-344-27-02	2'X2' white ceiling tile	Main Facility	Throughout	Negative

Farmville Central High

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-344-28-03	Light gray window glazing	Driving Range	Throughout	Negative

Updated 03/25/21

Positive or assumed =



Negative =

Removed =



Farmville Middle

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-340-01	TSI elbow	Main Facility	Above drop ceiling in the outdoor mechanical room	Negative
740-340-02	2'X2' ceiling tile	Main Facility	Room A-9 and A-12	Negative
740-340-03	12"X12" gray floor tile and black mastic	Main Facility	Throughout	Positive tile Positive mastic
740-340-07-03	Off-white plaster ceiling	Main Facility	Boiler Room	Negative
740-340-08	Light gray window glazing	Main Facility	Throughout except in D and E Wings	Positive
740-340-09-03	Brown cove base and tan cove base mastic	Main Facility	Throughout	Negative cove base Negative mastic

Updated 03/11/20

Positive or assumed =



Negative =

Removed =



G.R. Whitfield

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-358-01	Red TSI elbows	Main Facility	Boiler room	Negative
740-358-02	Black TSI elbow	Main Facility	Close to the red elbows in the boiler room	Positive
740-358-03	Gray TSI elbows	Main Facility	Demolished Building	Positive
740-358-04	TSI white elbow	Main Facility	Boiler room	Negative
740-358-05	Transite wallboard	Main Facility	Demolished Building	Assumed
740-358-06	2'X4' ceiling tile	Main Facility	Counselors and Principals Office	Assumed
740-358-07	2'X4' ceiling tile	Main Facility	Main hallway adjacent to the Main Office	Assumed
740-358-08	2'X4' ceiling tile	Main Facility	Main hallway adjacent to the Main Office	Assumed
740-358-09	9"X9" gray floor tile and mastic	Main Facility	Main hallway adjacent to the Main Office	Assumed
740-358-10	12"X12" tan floor tile and mastic	Main Facility	Room 8	Assumed tile Assumed mastic
740-358-11	TSI aircell			Assumed
740-358-12	Sprayed on ceiling	Main Facility	Main facility	Negative
740-358-13	12"X12" tan floor tile and mastic	Gymnasium	Back hallway	Negative tile Negative mastic
740-358-14	12"X12" olive floor tile and mastic	Main Facility	Gymnasium	Positive tile Assumed mastic
740-358-15	2'X2' ceiling tile	Cafeteria	Dining Room	Negative
740-358-16	12"X12" gold floor tile and black mastic	Cafeteria	Throughout	Positive tile Positive mastic
740-358-17	Cloth gasket	Cafeteria	Mechanical Room	Positive
740-358-18	TSI elbow	Cafeteria	HVAC room	Negative
740-358-19	18"X36" ceiling tile	Agricultural	Speech room	Assumed
740-358-20	9"X9" dark green floor tile and mastic	Agricultural	Speech room	Positive tile Assumed mastic
740-358-21	9"X9" green floor tile and mastic	Agricultural	Speech room	Positive tile Assumed mastic
740-358-22	9"X9" brown floor tile and mastic	Agricultural	Far left classroom	Positive tile Assumed mastic

G.R. Whitfield

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-358-23	9"X9" tan floor tile and mastic (Bottom layer tile)	Gymnasium	Classroom 616	Positive tile Assumed mastic
740-358-24	12"X12" ceiling tile	Classroom/1961	Center classroom	Assumed
740-358-25	12"X12" white floor tile and mastic	Classroom/1961	Center classroom	Assumed tile Assumed mastic
740-358-26	Fire doors	Gymnasium	Throughout	Assumed
740-358-27	12"X12" black floor tile and mastic	Gymnasium	Gymnasium Lobby	Assumed tile Assumed mastic
740-358-28-03	12"X12" off white floor tile and mastic	Gymnasium	Classroom 616	Negative tile Negative mastic
740-358-29	9"X9" various color floor tile and black mastic	Gymnasium	Gymnasium	Positive tile Assumed mastic
740-358-30	9"X9" unknown color floor tile and mastic	Gymnasium	Gymnasium	Positive tile Assumed mastic
740-358-32	9"X9" brown floor tile and black mastic	Gymnasium	Classrooms 605 and 611	Positive tile Positive mastic
740-358-33	9"X9" crème floor tile and tan mastic	Gymnasium	Throughout	Negative tile Positive mastic
740-358-34	9"X9" light brown floor tile and mastic	Gymnasium	Classrooms 501-503	Positive tile Assumed mastic
740-358-35	Exterior window glazing	Gymnasium	Gymnasium	Positive
740-358-36	Exterior window glazing	Gymnasium	Throughout the 600 Wing	Positive
740-358-38	Exterior white decorative border	Gymnasium	Below the roof line at various locations	Assumed
740-358-39	Chalkboards and chalkboard mastic	Gymnasium	Classrooms 601-607 and 611	Assumed
740-358-40	Aircell insulation on the steam lines	Gymnasium	Throughout the 600 Wing above the plaster ceiling	Assumed
740-358-41	Hard elbows and joints on the steam lines	Gymnasium	Throughout the 600 Wing above the plaster ceiling	Assumed
740-358-42	Light gray window glazing	Cafeteria	Classrooms 701 and 702	Negative
740-358-43-02	Brown cove base mastic	Cafeteria	Throughout the 700 Building	Negative
740-358-44-02	Brown cove base mastic	Gymnasium	Throughout the 600 Wing	Negative

Updated 7/14/20

G.R. Whitfield

ID Number

Material

Building

Location

Result

Positive or assumed =

Negative =

Removed =



Grifton

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-352-01	Straight run aircell insulation	1955 Building	Boiler Room	Assumed
740-352-02	TSI elbows	1956 Building	Boiler Room	Assumed
740-352-03	TSI aircell	Main Facility	Boiler Room	Assumed
740-352-04	9"X9" gray floor tile and mastic	Cafeteria	Dining Room	Assumed tile Assumed mastic
740-352-05	12"X12" white ceiling tile	Cafeteria	Cafeteria	Negative
740-352-06	12"X12" green floor tile and black mastic	700 Building	Throughout	Positive tile Assumed mastic
740-352-07	12"X12" black border floor tile and black mastic	700 Building	Throughout	Positive tile Assumed mastic
740-352-08	9"X9" light green floor tile and black mastic	1955 Building	Classroom 107 and the hallway storage room in the 100 Wing	Positive tile Positive mastic
740-352-10	TSI front elbow	Main Facility	Breezeway between the Main Facility and the Auditorium	Positive
740-352-11	TSI rear elbow	Main Facility	Breezeway between the Main Facility and the Auditorium	Positive
740-352-12	TSI front elbow	Main Facility	Breezeway between the Main Facility and the Gymnasium	Positive
740-352-13	Aircell insulation	Gymnasium	Under the breezeway between the Main Facility and Gymnasium	Assumed
740-352-14	12"X12" olive floor tile and mastic	Auditorium	Right side Stage Office	Assumed tile Assumed mastic
740-352-15	12"X12" white ceiling tile	Auditorium	Throughout	Negative
740-352-16	2'X4' white ceiling tile	Main Facility	Throughout	Negative
740-352-17	9"X9" gray floor tile and black mastic	Main Facility & Auditorium	Throughout the 200 Wing and Room 504	Positive tile Negative mastic
740-352-18-03	2'X4' white ceiling tile	Main Facility	Foyer area of the Main Office	Negative
740-352-19	12"X12" tan floor tile and black mastic	Main Facility	Hallway between the Main Office and the 1988 Building	Positive tile Positive mastic
740-352-20-05	12" X 12" white floor tile and mastic	Main Facility	1988 section (305 & 306)	Negative tile Negative mastic
740-352-21-03	2'X2' white ceiling tile	1988	Hallway and classrooms	Negative
740-352-22	2 fire doors	Main Facility	200 Wing	Assumed

Grifton

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-352-23	9"X9" tan floor tile and black mastic	Gymnasium	Coach's Office and Concession Stand	Positive tile Assumed mastic
740-352-24	Unknown size floor tile (various colors) and mastic	700 Building	Throughout	Assumed tile Assumed mastic
740-352-25	12"X12" light green floor tile and mastic	Auditorium	Left side Stage Office	Positive tile Assumed mastic
740-352-26	9"X9" red floor tile and black mastic	1955 Building	Classroom 107 and the hallway storage room in the 100 Wing	Positive tile Positive mastic
740-352-28	9"X9" gray floor tile and black mastic		Bathroom Lobby between 208 and 210	Assumed tile Assumed mastic
740-352-30	Unknown black material	Main Facility	Under the carpet in Classroom 40A	Negative
740-352-31-A	Window glazing	100 Wing	Throughout	Positive
740-352-31-B	Window glazing	200 Wing	Throughout	Positive
740-352-32	White window glazing	700 Building	Throughout	Negative
740-352-33	Exterior gray window glazing	Auditorium	Throughout	Positive
740-352-34	Exterior light gray window glazing	Cafeteria	Throughout	Positive
740-352-35	Exterior light gray window glazing	Gymnasium	Throughout	Positive
740-352-36	White ceiling plaster	100 Wing	Throughout the 100 Wing	Negative
740-352-37	Black chalkboard mastic			Positive
740-352-38	Exterior light gray window glazing	Main Facility	Throughout the Main Office area of the 200 Wing	Positive
740-352-39	Dark brown cove base mastic	Main Facility	Throughout the 200 Wing	Negative
740-352-40	White exhaust pipe wrap	Gymnasium	Mechanical Room	Positive
740-352-41	Light gray window glazing	Main Facility	Classrooms 303-306	Positive
740-352-42	Chalkboards and chalkboard mastic	Main Facility	Classrooms 201 and 203-211	Assumed
740-352-43	Chalkboards and chalkboard mastic	Auditorium	Classroom 501	Assumed
740-352-44	TSI aircell on the steam lines	Main Facility	Throughout the 100 Wing above the plaster ceiling	Assumed
740-352-45	Hard elbows and joints on the steam lines	Main Facility	Throughout the 100 Wing above the plaster ceiling	Assumed
740-352-46-02	Black roof shingle	700 Building		Negative
740-352-47	Plaster base and skim coat	Gymnasium	Near Gym windows and columns	Negative
740-352-48	Plaster base and skim coat	Gymnasium	Locker Room ceiling	Negative

Grifton

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-352-49	2'X2' white ceiling tile	Gymnasium	Lobby and Locker Rooms	Negative
740-352-50	Light gray caulk	Gymnasium	On beams near windows	Negative
740-352-51	Exterior light gray caulk	Gymnasium	Around upper Gymnasium windows	Negative
740-352-52	Light gray transite panels	Gymnasium	Exterior border over windows in Gym	Positive
740-352-53	Exterior gray soffit	Gymnasium	Exterior soffit	Negative
740-352-54-02	Silver HVAC duct wrap and dark orange insulation	Main Facility	1962 section of the 200 Building	Negative
740-352-55-02	Fiberglass insulation wrap	Main Facility	1962 section of the 200 Building above the drop ceilings	Negative
740-352-56-02	Brown cove base mastic	100 Wing	Throughout	Negative
740-352-57-02	Tan cove base mastic	Cafeteria	Throughout	Negative
740-352-58-02	Tan cove base mastic	700 Building	Throughout	Negative
740-352-59-02	Interior white caulk on office windows and doors	Main Facility	1962 section of the 200 Building	Negative
740-352-60-02	Exterior side gray door caulk on entry doors	Main Facility	Lobby doors and windows in the 1962 section of the 200 Building	Negative
740-352-61-02	Interior side door caulk on entry doors	Main Facility	Interior side entry door near Room 212	Negative
740-352-62-02	Exterior side door caulk on entry doors	Main Facility	Exterior side entry door near Room 212	Negative
740-352-63-02	Classroom door caulk	Main Facility	1960 and 1962 Sections of the 200 Building	Negative
740-352-64-02	Interior side window caulk	Main Facility	1960 and 1962 Sections of the 200 Building	Positive
740-352-65-02	Exterior gray door caulk	100 Wing	Exterior entry doors	Negative
740-352-66-02	Exterior door caulk on entry doors	Cafeteria	Exterior entry doors	Positive
740-352-67-02	White window caulk	Auditorium	Exterior steel frame windows	Negative
740-352-68-02	White plaster material	700 Building	Storage Room behind the Art Room in the 700 Building	Negative
740-352-69-02	Tar paper	Gymnasium	Between the concrete and wood floor	Negative

Updated 03/31/20

Positive or assumed =

Negative =

Removed =

J.H. Rose High

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-348-01	TSI on the hot water tank	Cafeteria	Hot storage tank in boiler room	Negative
740-348-02	Green TSI elbows	Cafeteria	Boiler room	Negative
740-348-03	Boiler rope	Main Facility	Extreme rear of the boiler in the boiler room of the cafeteria building	Positive
740-348-04	TSI elbows	Main Facility	Top of the hot water tank in mechanical room 115	Negative
740-348-05	2'X2' ceiling tile	Main Facility	Entire main facility and main building	Negative
740-348-06	2'X2' white ceiling tile	Main Facility	Cafeteria	Negative
740-348-07	Fire doors	Main Facility	Throughout the 100 Wing	Assumed
740-348-08	12"X12" beige floor tile and black mastic	ROTC Annex	Kitchen	Positive tile Positive mastic
740-348-09-03	12"X12" white floor tile and yellow mastic	Annex Building	Throughout	Negative
740-348-13	Various size transite panels	Main Facility	Below the windows throughout the 100 Wing	Assumed
740-348-14	12"X12" dark tan floor tile and black mastic	ROTC Annex	Classroom 703	Positive tile Positive mastic
740-348-15-04	White plaster ceiling	Cafeteria	Boiler Room	Negative
740-348-16-02	Dark brown cove base mastic	Main Facility	100 Hall	Negative
740-348-17-02	Brown cove base mastic	ROTC Annex	Throughout the 700 Building	Negative
740-348-18-02	Shell insulation in freezer	Cafeteria	Freezer in Kitchen	Negative
740-348-19-02	Floor coating on floor in freezer closest to rear door	Cafeteria	Freezer in Kitchen	Negative
740-348-20-02	Plaster roof on top of freezer	Cafeteria	Freezer in Kitchen	Negative
740-348-21-02	Pipe insulation and wrap above freezer	Cafeteria	Kitchen	Negative

Updated 08/17/20

Positive or assumed =

Negative =

Removed =



North Pitt High

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-374-01	2'X4' ceiling tile	Main Facility	Hallway outside of Room 108	Assumed
740-374-02	2'X2' white ceiling tile	Main Facility	Throughout the 100 and 200 Wings	Negative
740-374-03	TSI elbow	Main Facility	Construction Lab	Negative
740-374-04	TSI elbow	Main Facility	Auto Lab	Negative
740-374-05	2'X4' ceiling tile	Main Facility	Office across from the Auto Lab	Assumed
740-374-06	12"X12" beige floor tile and mastic	Main Facility	Office across from the Auto Lab	Negative
740-374-07	White troweled/sprayed on ceiling	Main Facility	Auditorium	Negative
740-374-13	12"X12" off-white floor tile and mastic	Main Facility	Throughout the 100 and 200 Wings	Positive tile Negative mastic
740-374-14	8 fire doors	Main Facility	Throughout the 100 and 200 Wings	Assumed
740-374-15	12"X12" white acoustical tile	Main Facility	Auditorium walls	Negative
740-374-16	HVAC duct insulation and cast	Main Facility	Mechanical rooms throughout	Negative
740-374-18-04	12"X12" off-white floor tile and black mastic	Main Facility	Throughout the 300 Wing	Negative tile Positive mastic
740-374-19-04	12"X12" black border floor tile and black mastic	Main Facility	Throughout the 300 Wing	Negative tile Positive mastic
740-374-21	Various size transite panels above and below the windows	Main Facility	100 and 200 Wings	Never existed
740-374-25	12"X12" white wall tile	Main Facility	Throughout	Negative
740-374-26	12"X12" white wall tile	Main Facility	Classroom 300	Negative
740-374-27	White soffit material	Main Facility	Around 100 and 200 Wings	Negative
740-374-28	Exterior dark brown transite panels	Main Facility	Below the roof line at various locations	Assumed
740-374-29	Light gray window glazing	Main Facility	Throughout 100 and 200 wings	Positive
740-374-30-03	Brown cove base mastic	Main Facility	Throughout the Main Facility	Negative
740-374-31	Laboratory countertops	Main Facility	Classrooms 108, 109, 210, and 212	Assumed
740-374-32	Laboratory fume hood	Main Facility	Classroom 108	Assumed
740-374-33-02	Freezer insulation and shell	Main Facility	Kitchen	Negative

Updated 08/18/20

Positive or assumed =



Negative =

Removed =



Pactolus

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-376-01	12"X12" ceiling tile	Old Lunchroom	Music/Art Room	Assumed
740-376-02	9"X9" green floor tile and mastic	Old Lunchroom	Music/Art Room	Assumed tile Assumed mastic
740-376-03	9"X9" white floor tile and mastic	Old Lunchroom	Music/Art Room	Assumed tile Assumed mastic
740-376-04	12"X12" gold floor tile and mastic	Old Lunchroom	Music/Art Room	Positive tile Assumed mastic
740-376-05	2'X2' ceiling tile	Cafeteria	Dining Room	Negative
740-376-06	TSI straight runs	Main Facility	Boiler Room	Positive
740-376-07	TSI elbows	Main Facility	Boiler Room	Assumed
740-376-08	2'X4' ceiling tile	Main Facility	Classroom 404	Assumed
740-376-09	9"X9" green floor tile and black mastic	Main Facility	Coach's Office, athletic storage room, and mechanical room adjacent to classroom 417	Positive tile Negative mastic
740-376-10	9"X9" tan floor tile and mastic	Main Facility	Classroom 409	Positive tile Assumed mastic
740-376-11	HVAC gasket	Main Facility	Old Media Center	Positive
740-376-12	2'X2' ceiling tile	Main Facility	Old Media Center	Assumed
740-376-13	12"X12" light green floor tile and mastic	Main Facility	400 and 500 Hallways	Negative tile Negative mastic
740-376-14	2'X4' ceiling tile	Main Facility	400 and 500 Hallways	Assumed
740-376-15	12"X12" white floor tile and mastic	Main Facility	520 Hall and Classrooms	Negative
740-376-16	12"X12" black floor tile and mastic	Main Facility	Gymnasium	Positive tile Assumed mastic
740-376-17	Fire door	Main Facility		Positive
740-376-18	9"X9" unknown color floor tile and black mastic	Main Facility	Classrooms 404-508	Positive tile Assumed mastic
740-376-19	9"X9" unknown color floor tile and black mastic	Main Facility	Music/storage room	Positive tile Assumed mastic
740-376-23	9"X9" white floor tile and black mastic	Main Facility	Athletic Storage Room and the Mechanical room adjacent to classroom 417	Positive tile Negative mastic

Pactolus

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-376-28	12"X12" floor tile and black mastic	Main Facility	Throughout the 400 and 500 Section	VCT Negative mastic
740-376-30	12"X12" white ceiling tile	Main Facility	Stage storage room in the gymnasium	Negative
740-376-32	Exterior light gray window glazing	Main Facility	Classrooms 404 and 506-508	Positive
740-376-33	12"X12" tan floor tile and black mastic	Main Facility	Classrooms 522 and 535	Negative tile Negative mastic
740-376-34	12"X12" light green floor tile and mastic	Main Facility	500 Wing Custodial Closet	Assumed tile Assumed mastic
740-376-35	Chalkboards and chalkboard mastic	Main Facility	Classrooms 500-503 and 506-508	Assumed
740-376-36-03	Light tan cove base mastic	Main Facility	Throughout the 400 Wing	Negative
740-376-37	Surfacing material on CMU walls	Main Facility	Throughout the 1948 Section	Negative
740-376-38	Cool seal on pipe wrap	Main Facility	Mechanical Room 521	
740-376-39-02	Interior door caulk	Main Facility	1948 Section of 400 & 500 Halls	Negative
740-376-40-02	Interior door caulk	Main Facility	1984 Section Cafeteria & Dining Room	Negative
740-376-41-02	Interior side entry door caulk	Main Facility	1948 Section of 400 & 500 Halls	Negative
740-376-42-02	Covebase mastic	Cafeteria	Throughout	Negative
740-376-43-02	White sheetrock joint compound	Main Facility	1948 Section of 400 & 500 Halls	Negative
740-376-44-02	White sheetrock	Main Facility	1948 Section of 400 & 500 Halls	Negative

Updated 05/13/20

Positive or assumed =

Negative =

Removed =



Sadie Saulter

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-382-01	TSI grey elbows	Main Facility	Boiler Room	Positive
740-382-02	TSI on the hot water tank	Main Facility	Hot water storage tank in the boiler room	Positive
740-382-03	2'X2' ceiling tile	Main Facility	Main facility	Negative
740-382-04	9"X9" tan floor tile and black mastic	Main Facility	Throughout	Positive tile Negative mastic
740-382-10	TSI gray elbow	Main Facility	Above the drop ceiling in the intersection of the main hallways near the office	Negative
740-382-11	2 fire doors	Main Facility	Throughout	Assumed
740-382-12	Gray TSI	Main Facility	Above the drop ceiling in the intersection of the main hallways near the office	Assumed
740-382-13	Various size brown transite panels	Main Facility	Above and below the windows throughout the 1969 Section	Positive
740-382-14	12"X12" off-white floor tile and yellow mastic	Main Facility	Throughout the 1969 Section	Negative tile Negative mastic
740-382-15	Light gray window glazing	Main Facility	Throughout the 1969 Section	Positive

Updated 07/07/16

Positive or assumed =

Negative =

Removed =



Sam D. Bundy

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-386-01	TSI aircell straight run and elbows		Boiler Room and Coal Room	Positive
740-386-03	TSI straight run	Main Facility	Hallway adjacent to the office	Assumed
740-386-04	Linoleum floor	Main Facility	Teachers Lounge/Conference Room	Assumed
740-386-05	2'X2' ceiling tile	Main Facility	Rooms 708 and 812	Negative
740-386-06	12"X12" tan floor tile and mastic	Main Facility	Throughout the 700 Hall	Negative tile Assumed mastic
740-386-07	12"X12" black floor tile and mastic	Main Facility	Hallway adjacent to the cafeteria	Assumed tile Assumed mastic
740-386-08	9"X9" beige floor tile and mastic	Main Facility	Classroom 802	Positive tile Assumed mastic
740-386-09	9"X9" off-white floor tile and mastic	Main Facility	Classrooms 803-805 and the 800 Hallway	Positive tile Assumed mastic
740-386-10-03	12"X12" mauve floor tile and mastic	Main Facility	Throughout the 800 Hall	Negative tile Yellow mastic
740-386-11	TSI on the steam line	Main Facility	Steam line in conjunction with the radiator adjacent to Room 817	Assumed
740-386-12-04	12"X12" beige floor tile and black mastic	Main Facility	Room 723	Negative tile Negative mastic
740-386-13	TSI on the steam line	Main Facility	Classroom 723	Positive
740-386-14	4 fire doors	Main Facility	Throughout	Assumed
740-386-15	9"X9" green floor tile and black mastic	Main Facility	Throughout the Main Office, Rooms 719, and Classrooms 711 and 713	Positive tile Positive mastic
740-386-17	12"X12" dark brown border floor tile and mastic	Main Facility	Throughout the 800 Hall	Negative tile Yellow mastic
740-386-18-05	12"X12" light tan floor tile and yellow mastic	Main Facility	Classrooms 717, 724, and 801	Negative tile Negative mastic
740-386-19	Exterior light gray window glazing	Main Facility	Throughout the 700 and 800 Wings	Positive
740-386-20-02	12"X12" light green floor tile and mastic	Main Facility	Storage Room adjacent to Classroom 724 and the Storage Room in Classroom 723	Negative tile Negative mastic
740-386-21	Chalkboards and chalkboard mastic	Main Facility	Classrooms 707, 708, 710, 712, 714, 803, 806, 809-812, and 814-817	Assumed
740-386-22-02	White plaster ceiling	Main Facility	Throughout the 700 Hall	Negative

Sam D. Bundy

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-386-23-02	White plaster ceiling	Main Facility	Throughout the 800 Hall	Negative

Updated 07/28/20

Positive or assumed =



Negative =

Removed =



South Greenville Elementary

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-390-01	TSI elbow	200 Building	Large line in the right rear of the boiler in the boiler room	Positive
740-390-02	TSI straight run	200 Building	Right rear of the boiler in the Boiler Room	Positive
740-390-03	Hot water storage tank	200 Building	Front left end of the tank in the boiler room	Positive
740-390-04	TSI elbow	200 Building	Small line directly behind the hot water heater in the boiler room	Positive
740-390-05-03	12"X12" off white floor tile and yellow mastic	100 Building	Classroom 110	Negative Tile Negative Mastic
740-390-06	12"X12" brown border floor tile and black mastic	100 Building	Classrooms 104, 105, and 107 in the 100 Wing	Positive tile Positive mastic
740-390-07	Light tan linoleum floor	100 Building	Bathroom located in Classroom 110	Positive
740-390-08	2'X2' ceiling tile	300 Building	Throughout the 300 Wing	Negative
740-390-09	9"X9" gray floor tile and mastic	300 Building	Throughout the 300 Wing	Positive tile Assumed mastic
740-390-10	9"X18" black border floor tile and mastic	200 Building	Custodial Closet in the 200 Wing	Positive tile Assumed mastic
740-390-11	9"X9" tan floor tile and mastic	200 Building	Classrooms 201 and 202	Positive tile Negative mastic
740-390-12	9"X9" chocolate floor tile and mastic	200 Building	Hallways for the 200 Wing	Positive tile Assumed mastic
740-390-13	9"X9" red floor tile and black mastic	200 Building	Behind the Stage	Positive tile Positive mastic
740-390-14	Black HVAC gasket	200 Building	HVAC area on the Stage	Assumed
740-390-15-03	12"X12" off-white floor tile and yellow mastic	200 Building	Dining Room stage	Positive tile Negative mastic
740-390-16	TSI elbows	200 Building	200 Hallway above exit door adjacent to the Dining Room	Positive
740-390-17	Troweled on ceiling	100 Building	Throughout	Negative
740-390-18	Fire door	100 Building	100 Wing	Assumed
740-390-22	TSI straight run	100 Building	Above exit door adjacent to the cafeteria	Negative

South Greenville Elementary

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-390-25	9"X9" black floor tile and black mastic	100 Building	Classrooms 104, 105, 107, and 109 in the 100 Wing	Positive tile Positive mastic
740-390-27-03	12"X12" light brown floor tile and black mastic	100 Building	Classroom 105	Negative tile Positive mastic
740-390-28-02	9"X9" burgundy floor tile and mastic	200 Building	Electrical Room on the Stage	Positive tile Positive mastic
740-390-29	Exterior light gray window glazing	200 Building	Throughout the 200 Wing	Positive
740-390-30	White window glazing	300 Building	Throughout	Negative
740-390-31	Exterior light gray window glazing	100 Building	Throughout the 100 Wing	Positive
740-390-32	Chalkboards and chalkboard mastic	100 Building	All Classrooms in the 100 Wing	Assumed
740-390-33	Chalkboards and chalkboard mastic	200 Building	All Classrooms in the 200 Wing	Negative
740-390-34	TSI aircell on the steam lines	100 and 200 Buildings	Throughout above the plaster ceiling	Assumed
740-390-35	TSI elbows and joints on the steam lines	100 and 200 Buildings	Throughout above the plaster ceiling	Assumed
740-390-36-04	White plaster ceiling	200 Building	Throughout the 200 Building	Negative
740-390-37-03	12"X12" off-white floor tile and yellow mastic Top Layer	200 Building	Dining Room	Negative tile Negative mastic
740-390-38	9"X9" off-white floor tile and black mastic Bottom Layer	200 Building	Dining Room	Positive tile Positive mastic
740-390-39-02	Light tan cove base mastic	Main Facility	Throughout the 100 Building	Negative
740-390-40-02	Light brown cove base mastic	200 Building	Throughout the 200 Building	Negative
740-390-41-02	Dark tan cove base mastic	300 Building	Throughout the 300 Building	Negative
740-390-42	9"X9" burgundy floor tile and mastic	Main Facility	Closet in Classroom 110	Assumed tile Assumed mastic
740-390-43-02	Unknown size off-white floor tile and black mastic	Main Facility	Room 110 under 12" off-white FT	Negative Tile Negative Mastic
740-390-44-02	Unknown size tan floor tile and black mastic	Main Facility	Room 105 under 12" off-white FT	Positive tile Negative mastic

Updated 08/17/20

Positive or assumed =



South Greenville Elementary

ID Number

Material

Building

Location

Negative =

Removed =

Result



W.H. Robinson Elementary

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-380-01	TSI aircell straight run insulation	Main Facility	Boiler Room	Assumed
740-380-02	TSI elbows	Main Facility	Boiler Room	Assumed
740-380-03	12"X12" black floor tile and mastic	Main Facility	Hallway in front of the Guidance Office	Assumed tile Assumed mastic
740-380-04	9"X9" gray floor tile and mastic	Main Facility	Classrooms 103, 105-107, 109, 112-116, 118, Guidance Offices, and the 100 hallway	Positive tile Assumed mastic
740-380-05	2'X2' white ceiling tile	Main Facility	Main Office	Negative
740-380-06-02	2'X4' white ceiling tile	Main Facility	Guidance Counselors Office	Negative
740-380-07	2'X4' white ceiling tile	Main Facility	Multipurpose Room and 1958 and 1961 Sections (100 Hall)	Negative
740-380-08	12"X12" light green floor tile and black mastic	Main Facility	Multipurpose Room and adjoining hallway	Positive tile Positive mastic
740-380-09	2'X2' white ceiling tile	Main Facility	1988 section (200 Hall)	Negative
740-380-10-03	12"X12" off white floor tile and black mastic	Main Facility	1988 section (200 Hall)	Negative tile Negative mastic
740-380-11	12"X12" green floor tile and mastic	Main Facility	Hallway in front of Room 114	Assumed tile Assumed mastic
740-380-12	12"X12" white floor tile and mastic	Main Facility	Room 114	Assumed tile Assumed mastic
740-380-13	Linoleum floor and mastic	Main Facility	Hallway in front of Room 116	Assumed floor Assumed mastic
740-380-14	TSI elbows	Main Facility	Covered walk facing bus parking	Positive
740-380-15	TSI aircell straight run insulation	Main Facility	Covered walk facing bus parking	Assumed
740-380-16	Plaster ceiling	Main Facility	1952 Section of the Main Facility	Negative
740-380-17	12"X12" white floor tile and mastic	Ag Building	Throughout the 500 Wing	Positive tile Assumed mastic
740-380-18	Linoleum floor and mastic	Ag Building	Boys Restroom	Assumed floor Assumed mastic
740-380-22	9"X9" gray floor tile and mastic	Main Facility	Room 304, PE Storage Room, and the hallway area beside the Stage	Positive tile Assumed mastic
740-380-23	5 fire doors	Main Facility	Throughout	Assumed
740-380-24	Exterior gray transite soffit panels	Main Facility	Soffit panels around the Gymnasium	Assumed

W.H. Robinson Elementary

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-380-25	Unknown size dark brown floor tile and black mastic	Main Facility	Computer Lab and Copy Room in the Media Center	Positive tile Positive mastic
740-380-26	12"X12" light gray floor tile and yellow mastic	Main Facility	Front door area	Negative tile Negative mastic
740-380-27-02	12"X12" green floor tile and yellow mastic	Main Facility	Audio/Visual Room in the Media Center	Positive tile Negative mastic
740-380-28	Exterior light gray window glazing	Main Facility	Classrooms 101 – 106, 113 – 118, Guidance Office, Gymnasium, and old Locker Rooms	Positive
740-380-29	Exterior gray window glazing	Main Facility	Classrooms 107, 109, 111, and 112	Positive
740-380-30	(7) off-white transite panels	Main Facility	Below the cafeteria windows	Positive
740-380-31	Chalkboards and chalkboard mastic	Main Facility	Classrooms 101-106 and 113-118	Assumed
740-380-32	Chalkboards and chalkboard mastic	Main Facility	Classrooms 107, 109, 111, and 112	Assumed
740-380-34-02	Light tan cove base mastic	Main Facility	Throughout the 100 Hall	Negative
740-380-35-02	Brown and light tan cove base mastic	Main Facility	Gym	Negative
740-380-36-02	Light tan cove base mastic	Main Facility	500 Building	Negative
740-380-37	Exterior white corrugated fascia border	Main Facility	Classrooms 101 – 106, 113 – 118, and the Guidance Office	Assumed
740-380-38	Exterior transite soffit panels	Main Facility	Classrooms 107, 109, 111, and 112	Assumed
740-380-39-02	12"X12" off white floor tile and black mastic	Main Facility	Hallway between Boys Restroom and Gym	Negative
740-380-40-07	White plaster ceiling	Main Facility	Throughout the 1957 Section	Negative
740-380-41-02	Interior door caulk on entry doors	Main Facility	1957 Section	Negative
740-380-42-02	Interior door caulk on entry doors	Main Facility	1952 Section	Negative
740-380-43-02	White interior door caulk	Main Facility	1961 Section	Negative
740-380-44-02	Interior door caulk	Main Facility	Interior side windows throughout Rooms 302, 306, and 308	Positive
740-380-45-02	White interior side window caulk	Main Facility	1957 Section	Negative
740-380-46-02	Interior side window caulk	Main Facility	1952 Section	Negative
740-380-47-02	Exterior side window caulk	Main Facility	Rooms 302, 306, and 308	Positive
740-380-48-02	Exterior side window caulk	Main Facility	1957 Section	Positive
740-380-49-02	White exterior side window caulk	Main Facility	1952 Section	Negative
740-380-50-02	Exterior light gray window glazing	Main Facility	Throughout the 1961 Section	Negative

W.H. Robinson Elementary

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-380-51-02	Gray leveling compound over unknown size tan floor tile (Found under 12" offwhite VCT)	Main Facility	Front door area	Negative
740-380-52-02	9"X9" tan floor tile and black mastic (Found under 12" green asbestos FT)	Main Facility	Audio/Visual Room in the Media Center under 12" green FT	Positive tile Positive mastic

Updated 07/23/20

Positive or assumed =



Negative =

Removed =



Wahl Coates

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-400-01	Large TSI elbows	Main Facility	Main Mechanical Room in the Main Office Building	Negative
740-400-02	Small TSI elbows	Main Facility	Main Mechanical Room in the Main Office Building	Negative
740-400-03	Pipe and elbow covering	Main Facility	Main Mechanical Room in the Main Office Building	Assumed
740-400-04	2'X2' ceiling tile	Main Facility	E building	Negative
740-400-05	12"X12" beige floor tile and mastic	Main Facility	E building	Assumed
740-400-07	12"X12" ceiling tile	Main Facility	E building	Negative
740-400-10-11	12"X12" off-white floor tile and black mastic	Main Facility	Throughout Buildings B-D, H, I, and the supply room in the Main Office	Positive tile Positive mastic
740-400-11	Fire door	Main Facility	Main Office	Assumed
740-400-12	Randomly distributed straight line insulation and wrap	Main Facility	Mechanical room building e	Negative
740-400-13	Randomly distributed thermal insulation elbows and wrap	Main Facility	Boiler room	Negative
740-400-14	Randomly distributed straight line insulation and wrap	Main Facility	Boiler room	Negative
740-400-15	Insulation and wrap	Main Facility	Small holding tank in the boiler room	Negative
740-400-16	Light brown boiler insulation	Main Facility	Boiler 1 in the boiler room	Assumed
740-400-17	Light brown boiler insulation	Main Facility	Boiler 2 in the boiler room	Assumed
740-400-18	Exterior gray transite soffit panels	Main Facility	Soffit panels throughout Buildings A-E, H, I, and the Main Office Building	Assumed
740-400-19	Exterior gray transite fascia panels	Main Facility	Fascia panels below the roof line around Buildings E and H, Cafeteria, and the Gymnasium	Assumed
740-400-20	Exterior 32"X48" gray transite ceiling tiles	Main Facility	Under the canopies throughout Buildings E, H, I, and the Cafeteria	Assumed
740-400-21	12"X12" off-white floor tile and black mastic	Main Facility	Gymnasium	Negative tile Negative mastic
740-400-22	Brown cove base and brown cove base mastic	Main Facility	Throughout	Negative cove base Negative cove base mastic
740-400-23-02	12"X12" white ceiling tile	Main Facility	Nurse's Office	Negative

Updated 02/06/20

Wahl Coates

ID Number

Material

Building

Location

Result

Positive or assumed =

Negative =

Removed =



Wellcome Middle

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-402-01	Insulation and jacket on the hot water storage tank	Main Facility	Boiler room	Negative
740-402-02	TSI elbow	Main Facility	HVAC room behind the gymnasium	Negative
740-402-03	12"X12" dark tan floor tile and black mastic	Main Facility	Throughout	Positive tile Positive mastic
740-402-04	2'X2' ceiling tile samples	Main Facility	Hallway of rooms B-7, B-9, and the cafeteria, gymnasium	Negative
740-402-05	12" X 12" white floor tile and mastic	Main Facility	Dining Room	Assumed tile Assume mastic
740-402-06-02	12"X12" wall tile and mastic	Main Facility	Band room	Negative tile Negative mastic
740-402-07	Rope gasket on the boiler	Main Facility	Boiler room	Negative
740-402-08	Dark brown chalkboard mastic	Main Facility	Behind chalkboards throughout	Negative
740-402-09	White plaster ceiling	Main Facility	Throughout	Negative
740-402-10	Light gray window glazing	Main Facility	Throughout except for A-8 through A-15	Positive
740-402-11	Dark brown cove base mastic	Main Facility	Throughout	Negative

Updated 02/04/20

Positive or assumed =

Negative =

Removed =



Wintergreen Intermediate

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-404-01-02	2'X2' ceiling tile	Main Facility	Throughout	Negative
740-404-02-02	12"X12" beige floor tile and mastic	Main Facility		Negative tile Negative mastic
740-404-03-05	12"X12" light tan floor tile and black mastic	Main Facility	Throughout	Negative tile Negative mastic
740-404-04-02	Brown cove base mastic	Main Facility	Throughout	Negative
740-404-05-02	Light pink floor tile and yellow mastic	Main Facility	Classroom 617	Negative
740-404-06-02	Aqua floor tile and yellow mastic	Main Facility	Classroom 704	Negative
740-404-07-07	12"X12" off-white floor tile and yellow mastic	Main Facility	Throughout	Negative

Updated 02/03/20

Positive or assumed =



Negative =

Removed =



Mobile Units

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-MOB-20	12"X12" white ceiling tile	Mobile 56-77		Negative
740-MOB-21	9"X9" gray floor tile, black mastic, and black tar paper	Mobile 56-77		Positive tile Negative mastic Assumed tar paper
740-398-10	White/beige linoleum flooring	Mobile 64-79		Assumed
740-398-11	12"X12" white ceiling tile	Mobile 64-79		Assumed
740-336-09	12"X12" tan floor tile, bottom layer floor tile, and black mastic	Mobile 65-76		Negative tile Negative tile Negative mastic
740-336-10	12"X12" brown border floor tile, bottom layer floor tile, and tar paper	Mobile 65-76		Negative tile Positive tile Negative tar paper
740-336-11	12" X 12" white ceiling tile	Mobile 65-76		Negative
740-396-19-02	Top 12"X12" white floor tile, plywood, bottom unknown size tan floor tile and mastic, and tar paper	Mobile 66-1	Falkland 402	Negative tile Positive tile Assumed mastic Negative paper
740-396-20-02	12" X 12" ceiling tile	Mobile 66-1	Falkland 402	Negative
740-MOB-58	Exterior silver roof coating	Mobile 66-1	Falkland 402	Positive coating
740-MOB-22-02	12"X12" white ceiling tile	Mobile 66-2		Assumed
740-366-25	12"X12" gray floor tile and mastic	Mobile 66-3	Ayden Grifton 4	Assumed
740-366-26-02	12"X12" white ceiling tile	Mobile 66-3	Ayden Grifton AVID A3	Negative
740-MOB-23	12"X12" white ceiling tile	Mobile 66-4		Negative
740-MOB-24-02	12"X12" white ceiling tile	Mobile 66-5	Creekside MU-1	Negative
740-MOB-59	Top 12"X12" mauve floor tile, plywood, bottom unknown size tan floor tile and mastic, and tar paper	Mobile 66-5	Creekside MU-1	Negative tile Positive tile Assumed mastic Negative paper
740-MOB-60	Exterior silver roof coating	Mobile 66-5	Creekside MU-1	Positive coating
740-MOB-25-02	12"X12" white ceiling tile	Mobile 66-6	A.G. Cox 401	Negative

Mobile Units

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-MOB-54	9"X9" tan floor tile and mastic	Mobile 66-6	A.G. Cox 401	Assumed tile Assumed mastic
740-310-13	12"X12" lime floor tile and black mastic	Mobile 66-7		Assumed tile Positive mastic
740-MOB-26	12"X12" white ceiling tile	Mobile 66-7		Negative
740-374-08	12"X12" white ceiling tile	Mobile 66-8		Assumed
740-374-09	9"X9" white floor tile and mastic	Mobile 66-8		Positive tile Assumed mastic
740-340-04	12"X12" light green floor tile and black mastic	Mobile 66-9	Farmville Middle	Assumed tile Positive mastic
740-333-11	12"X12" green floor tile and mastic	Mobile 66-10		Assumed tile Assumed mastic
740-MOB-27	12"X12" white ceiling tile	Mobile 66-11		Negative
740-380-26	Unknown size tan floor tile, mastic, and tar paper	Mobile 66-12		Positive tile Assumed mastic Assumed tar paper
740-302-28-02	12"X12" beige floor tile mastic	Mobile 66-13	A.G. Cox 402	Negative tile Negative mastic
740-MOB-55-02	12"X12" white ceiling tile	Mobile 66-13	A.G. Cox 402	Negative
740-390-20	12"X12" light green floor tile, unknown size tan floor tile, and black tar paper	Mobile 66-14	Creekside MU-6	Negative tile Positive tile Assumed mastic Negative paper
740-390-21-02	12"X12" black floor tile and mastic	Mobile 66-14	Creekside MU-6	Negative tile Negative mastic
740-MOB-63	Exterior silver roof coating	Mobile 66-14	Creekside MU-6	Positive coating
740-MOB-28	12"X12" white ceiling tile	Mobile 66-15		Assumed
740-MOB-29	9"X9" off-white floor tile and black mastic	Mobile 66-17		Positive tile Negative mastic
740-MOB-30-02	12"X12" white ceiling tile	Mobile 66-18	A.G. Cox 406	Assumed
740-MOB-31	9"X9" tan floor tile and mastic	Mobile 66-18	A.G. Cox 406	Assumed tile Assumed mastic

Mobile Units

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-310-11	12"X12" white ceiling tile	Mobile 66-20		Assumed
740-310-12	Black floor tile mastic	Mobile 66-20		Assumed
740-MOB-32	12"X12" white ceiling tile	Mobile 66-21		Negative
740-MOB-33	9"X9" tan floor tile and black mastic	Mobile 66-21		Positive tile Negative mastic
740-336-08	12"X12" white floor tile and mastic	Mobile 66-22		Positive tile Assumed mastic
740-MOB-34	12"X12" white ceiling tile	Mobile 66-22		Assumed
740-MOB-35	12"X12" white ceiling tile	Mobile 66-23		Negative
740-MOB-36	12"X12" white ceiling tile	Mobile 66-25		Negative
740-382-09	9"X9" beige floor tile and mastic	Mobile 66-26	Ayden Grifton PE A4	Positive tile Assumed mastic
740-MOB-37-02	12"X12" white ceiling tile	Mobile 66-26	Ayden Grifton PE A4	Negative
740-344-09-02	12"X12" white floor tile and black mastic	Mobile 66-27		Positive tile Assumed mastic
740-344-10	12"X12" white ceiling tile	Mobile 66-27		Assumed
740-338-10	12"X12" light green floor tile and mastic	Mobile 66-28	Wintergreen Intermediate MU1	Assumed tile Assumed mastic
740-338-11	12"X12" black floor tile and mastic	Mobile 66-28	Wintergreen Intermediate MU1	Assumed tile Assumed mastic
740-338-12	12"X12" off-white floor tile and mastic	Mobile 66-28	Wintergreen Intermediate MU1	Positive tile Assumed mastic
740-338-13-03	12"X12" white ceiling tile	Mobile 66-28	Wintergreen Intermediate MU1	Negative
740-302-26	9"X9" white floor tile and mastic	Mobile 66-29		Positive tile Assumed mastic
740-MOB-38	12"X12" white ceiling tile	Mobile 66-29		Assumed
740-304-19	9"X9" tan floor tile and mastic	Mobile 66-30		Positive tile Assumed mastic
740-304-20	9"X9" tan floor tile and mastic	Mobile 66-30		Positive tile Assumed mastic
740-MOB-39	12"X12" white ceiling tile	Mobile 66-30		Negative
740-400-08	12"X12" white ceiling tile	Mobile 66-32		Assumed

Mobile Units

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-332-22	9"X9" white floor tile and mastic	Mobile 66-33		Assumed tile Assumed mastic
740-398-03	12"X12" white ceiling tile	Mobile 66-33		Negative
740-304-21	12"X12" white ceiling tile	Mobile 66-34		Assumed
740-304-17	12" X 12" border floor tile	Mobile 66-35		Assumed tile Assumed mastic
740-304-18	12"X12" white ceiling tile	Mobile 66-35		Assumed
740-304-25	9"X9" tan floor tile and mastic	Mobile 66-35		Assumed tile Assumed mastic
740-304-22	12" X 12" floor tile	Mobile 66-36		Assumed tile Assumed mastic
740-304-23	12" X 12" floor tile	Mobile 66-36		Assumed tile Assumed mastic
740-MOB-40	12"X12" white ceiling tile	Mobile 66-36		Negative
740-MOB-41-02	12"X12" white ceiling tile	Mobile 66-59	Ayden Grifton ROTC	Negative
740-309-12-02	Black roof shingles	Mobile 66-59	Ayden Grifton ROTC	Negative
740-MOB-42-02	12"X12" white ceiling tile	Mobile 66-60		Negative
740-302-23	12"X12" brown floor tile, mastic, and tar paper	Mobile 66-61		Positive tile Assumed mastic Assumed tar paper
740-MOB-43	12"X12" white ceiling tile	Mobile 66-61		Assumed
740-302-24	Linoleum floor	Mobile 66-62		Assumed
740-302-25	Cellulose ceiling	Mobile 66-62		Assumed
740-304-24-02	9"X9" blue floor tile and black mastic	Mobile 66-65	Creekside MU-4	Negative tile Positive mastic
740-MOB-61	12"X12" white ceiling tile	Mobile 66-65	Creekside MU-4	Negative
740-MOB-62	Exterior silver roof coating	Mobile 66-65	Creekside MU-4	Positive coating
740-336-06	9"X9" tan floor tile, black mastic, and brown tar paper	Mobile 66-66		Negative tile Positive mastic Negative tar paper

Mobile Units

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-398-08	12"X12" off-white floor tile and mastic	Mobile 66-78		Positive tile Assumed mastic
740-398-09	12"X12" gold floor tile and mastic	Mobile 66-78		Assumed tile Assumed mastic
740-MOB-44-02	12"X12" white ceiling tile	Mobile 66-78		Negative
740-398-06-03	12"X12" brown floor tile and mastic	Mobile 66-80	Falkland 400	Negative tile Negative mastic
740-398-07	12"X12" off-white floor tile and mastic	Mobile 66-80	Falkland 400	Assumed tile Assumed mastic
740-MOB-45-02	12"X12" white ceiling tile	Mobile 66-80	Falkland 400	Negative
740-MOB-57	Exterior silver roof coating	Mobile 66-80	Falkland 400	Positive coating
740-398-12	9"X9" green floor tile and mastic	Mobile 66-81		Positive tile Assumed mastic
740-MOB-46	12"X12" white ceiling tile	Mobile 66-83		Negative
740-390-18	9"X9" off-white floor tile and mastic	Mobile 66-84		Positive tile Assumed mastic
740-MOB-47	12"X12" white ceiling tile	Mobile 66-87		Assumed
740-396-18-02	12"X12" light green floor tile and mastic	Mobile 67-43		Negative tile Negative mastic
740-MOB-62-02	12"X12" blue/green floor tile and yellow mastic	Mobile 67-45	Transportation	Negative tile Negative mastic
740-MOB-63-02	12"X12" off-white floor tile and yellow mastic	Mobile 67-45	Transportation	Negative tile Negative mastic
740-MOB-64-02	Off-white linoleum flooring	Mobile 67-45	Transportation	Negative tile Negative mastic
740-300-04	12"X12" olive floor tile and mastic	Mobile 67-47	Grifton 1	Assumed tile Assumed mastic
740-MOB-53	Unknown size off-white floor tile and mastic	Mobile 67-47	Grifton 1	Assumed tile Assumed mastic
740-404-03	12"X12" tan floor tile and mastic	Mobile 68-49		Assumed tile Assumed mastic
740-404-04	12"X12" brown floor tile and mastic	Mobile 68-49		Assumed tile Assumed mastic

Mobile Units

<u>ID Number</u>	<u>Material</u>	<u>Building</u>	<u>Location</u>	<u>Result</u>
740-398-04	Beige linoleum flooring	Mobile 68-57		Positive
740-398-05	Beige linoleum flooring	Mobile 68-57		Positive
740-MOB-48	12"X12" white ceiling tile	Mobile 68-86		Assumed
740-366-28-02	12"X12" white ceiling tile	Mobile 68-88		Negative
740-366-29	Unknown color linoleum flooring	Mobile 68-88		Assumed
740-382-06-02	12"X12" off-white floor tile and yellow mastic	Mobile 68-90		Positive tile Assumed mastic
740-338-14	9"X9" brown border floor tile and black mastic	Mobile 68-93		Assumed tile Assumed mastic
740-338-15	12"X12" white floor tile and yellow mastic	Mobile 68-93		Assumed tile Assumed mastic
740-MOB-49	12"X12" white ceiling tile	Mobile 68-93		Negative
740-336-04	12"X12" green floor tile and mastic	Mobile 69-67		Assumed tile Assumed mastic
740-336-05	12"X12" black floor tile and mastic	Mobile 69-67		Assumed tile Assumed mastic
740-MOB-64-02	2'X2' white ceiling tile	Mobile 75-51	Creekside Elementary	Negative
740-MOB-65-02	12"X12" light teal floor tile and yellow mastic	Mobile 75-51	Creekside Elementary	Negative tile Negative mastic
740-MOB-66-02	Gray leveling compound under 12" light teal floor tile	Mobile 75-51	Creekside Elementary	Negative
740-310-10	12"X12" unknown color floor tile and mastic	Mobile 84-70	Belvoir 28 & 29	Assumed tile Assumed mastic
740-380-19	12"X12" tan floor tile and mastic	Mobile 84-71		Assumed tile Assumed mastic
740-MOB-50	Light green/brown speckled linoleum flooring			Negative
740-MOB-52	12"X12" off-white floor tile and yellow mastic			Negative tile Negative mastic
740-MOB-56				

Updated 02/18/21

Positive or assumed =



Mobile Units

ID Number

Material

Building

Location

Negative =

Removed =

Result

